

9th Street Hall Room: Orig.Roof Unstarted
09-4483.00 Original Section-Roof-9th St.H Project Manager: Carter, Mike, Jr.
Scope: Remove existing roofing materials; install new roofing materials on the original section of
9th Street Hall: demo existing exhaust fan and controls; install curbs.
Latest Comment:

9th Street Hall Room: Lobby In progress
11-4812.00 Lobby-Drop Box-9th St. Hall Project Manager: Rodebaugh, Randy
Scope: Install a letter sized drop box in the counter: purchase & install letter slot, fabricate
drawer; may need to relocate and reinstall power and communications to the receptacles under
the desk. If power and communications do not need to be moved, we will refund that portion
of the WO.
Latest Comment: 9/16/10-Working on; electricians done

Athletic Fields Room: Various In progress
09-4300.00 Athletic Fields-Sod-Campus Project Manager: Perry, Justin
Scope: Sod playing fields, baseball, softball and soccer fields.
Latest Comment: 1/21/10-Continuing work on project.

Campus Room: In progress
09-4297.10 Campus-Master Plan-Design Serv Project Manager: Shrake, Steve
Scope: Design services to provide campus master planning assistance and documentation.
Latest Comment:

Campus Room: Various In progress
11-4796.00 Misc. Masonry-Campus Project Manager: Craven, Jim
Scope: Misc. Masonry repairs at General Revenue buildings on campus, as needed.
Latest Comment:

Campus Room: Var.Bldgs. In progress
11-4797.00 Misc. Abatement - Campus Project Manager: Black, Deb
Scope: Misc. abatement as needed in support of R&A projects at General Revenue buildings, on
campus.
Latest Comment:

Campus Room: Gen Rev.Bldg Unstarted
11-4798.00 Misc. Moving - Campus Project Manager: Black, Deb
Scope: Misc. Moving needs as required, to support an R&A project in the General Revenue Buildings
on Campus.
Latest Comment:

Campus Room: Pond In progress
11-4802.00 Pond-Irrigation Pump-Campus Project Manager: Perry, Justin
Scope: Install new irrigation pump, pour pad, install power feed, re-pipe to connect to old pump
house, demo out all old pump. Pump has already been ordered,
Latest Comment:

Campus Room: Various In progress
11-4807.00 Lighting Upgrades-Campus Project Manager: Bartlett, Chris
Scope: Campus - Various lighting upgrades: 4th Street Lighting Retrofit-\$2,725.00; Softball
walkway-\$4,035.00; Northwest light, O'Brien Stadium-\$3,978.00.
Latest Comment: 9/16/10-working on NW Ltg. at O'Brien

Campus Room: Panther Tr. In progress
11-4808.00 Panther Trail - Campus Project Manager: Perry, Justin
Scope: Install lime screenings to level running surface for safety, excavate for drainage pipe,
install drainage pipe at the Panther Trail.
Latest Comment:

Campus Room: 4th St. In progress
11-4809.00 4th St.-Bench Pads-Campus Project Manager: Craven, Jim
Scope: Grounds to remove soil, install rock base; Mason's to form and pour concrete pads.
Latest Comment: 8/26/10-Completed

Campus Room: Various Unstarted
11-4829.00 Utility Locates - Campus Project Manager: Black, Deb
Scope: Electric and plumbing locates, as needed, in support of various campus projects.
Latest Comment:

Carman Hall Room: Exterior In progress
10-4603.00 Tuckpoint-Carman, Stevenson Project Manager: Craven, Jim
Scope: Repairs to brick; caulking, water proofing exterior of Carman Hall. Scope changed to include masonry work at Stevenson Hall, with remaining funds.
Latest Comment: 8/26/10-Taylor step repairs done;tearing off brick @ Steven.:(2 wks.duration)

Coleman Hall Room: W.Section Unstarted
10-4783.00 W.Section-Re-roof-Coleman Hall Project Manager: Carter, Mike, Jr.
Scope: Remove existing roofing materials; cut cooling tower materails for removal; rent crane to remove cooling tower; install new roofing materials: install dividing and mechanical curbs.
Latest Comment:

Coleman Hall Room: 3332 In progress
11-4793.00 Rm.3332-Sink-Coleman Hall Project Manager: Updegraff, Dennis
Scope: Install plumbing; running drain lines, hot and cold water lines, purchase and install sink, faucet; carpenters purchase and install cabinet and countertop in room 3332 of Coleman Hall.
Latest Comment: 9/16/10-Base is set; ready for plumbers

Coleman Hall Room: 2137 In progress
11-4819.00 Rm.2137-Inst.Panels-Coleman Project Manager: Rodebaugh, Randy
Scope: Install existing panels to divide room 2137 into two sections.
Latest Comment:

Coleman Hall Room: 1151 In progress
11-4820.00 Rm.1151-Install Panels-Coleman Project Manager: Rodebaugh, Randy
Scope: Install existing panels in room 1151, to divide room into three offices and one aisle.
Latest Comment:

Doudna Fine Arts Center Room: Various In progress
10-4776.00 Various-Humidistats-DFAC Project Manager: Bartlett, Chris
Scope: Install thermostats/humidistats for storage rooms, recital halls, rehearsal rooms: install 11 Kele GEH-S 2% RH Transmitters; run conduit; set boxes; pull wire and cable; install transmitters.
Latest Comment: 8/26/10-Will begin next week

Doudna Fine Arts Center Room: 1348,1353 In progress
11-4800.00 Rms.1348,1353-LANs-DFAC Project Manager: Bartlett, Chris
Scope: Install three LAN drops, one in room 1353 and two in room 1348 of Doudna Fine Arts Center.
Latest Comment: 9/16/10-Completed

Doudna Fine Arts Center Room: Exterior In progress
11-4817.00 Grnds.Support-Sculpt.-DFAC Project Manager: Perry, Justin
Scope: General hole digging, sculpture lifting, dirt hauling, etc. support for the program - for Fiscal Year '11.
Latest Comment:

Field House Room: Catwalk Unstarted
10-4655.00 Catwalk-Handrail-Field House Project Manager: Rodebaugh, Randy
Scope: Fabricate and install handrail from aluminum pipe, threaded rods, nuts, washers at the catwalk of the Field House.
Latest Comment:

Ford,McKinney,Weller Room: Various In progress
09-4480.00 Cameras-Ford,McKinney,Weller Project Manager: Bartlett, Chris
Scope: Install raceway; pull wiring and cables; install equipment; terminate devices; purchase and install cameras, Kollector, power supply; in Ford, McKinney and Weller.
Latest Comment: 9/16/10-Working with Mike Drake on having cameras function properly

Greek Court II Room: Roof In progress
10-4683.00 Re-Roof - Greek Court II Project Manager: Carter, Michael, Jr.
Scope: Construct scaffolding; demo existing roofing materials and water damaged wood; install new wood as needed; install sheathing; install new shinglesm attic insulation and vents; remove scaffolding.
Latest Comment: 9/16/10-Will begin on roof the 1st part of October

Human Services Building Room: Various In progress
10-4684.00 Cameras-Installation-Hum.Serv. Project Manager: Bartlett, Chris
Scope: Install 46 cameras in various locations of the Human Services Building: run conduits, set boxes, run cable, building wire, wire devices for power to cabinet, install cameras; construct cage around data collection center.
Latest Comment: 7/22/10-Will return after summer

Klehm Hall Room: 1411 In progress
06-3200.32 Rm.1411-Phase III-Klehm Hall Project Manager: Rodebaugh, Randy
Scope: Phase III: Build out SE corner of kitchen; install VCT tile; stub walls; cover with FRP board; washable ceiling tiles; install hookups for new equipment.
Latest Comment: 10/22/09-Done until rest of equip. is rec'd; final clean done

Klehm Hall Room: 1411 In progress
06-3200.33 Rm.1411-Hood-Klehm Hall Project Manager: Kistner, Ed
Scope: Purchase and install stainless steel fume hood; install associated duct work; make up air unit and electrical needs for the hood. The fume hood portion of this work order is based on a verbal quote; actual bid could be more or less than this quoted price.
Latest Comment: 11/5/09-checking fan velocity, issues of food getting cold after being plated

Klehm Hall Room: W&SW Halls Unstarted
11-4818.00 W&SW Halls-HW Replace.-Klehm Project Manager: Updegraff, Dennis
Scope: Replace hot water supply and return lines in part of south, north, and all of the west hallways; new valves & insulation; remove old piping..
Latest Comment:

Lantz Building Room: IT closets In progress
08-4060.00 IT Closets-Cooling,Power-Lantz Project Manager: Bartlett, Chris
Scope: Install cooling and power in the IT closets at Lantz: demo of existing elec.; run conduit, set boxes; pull wire; install breakers; set unit; remove steam & condensate lines; remove existing cage & install plywood mounting board, change core, as identified in the WTC 13 report.
Latest Comment: 12/18/08-Waiting racks

Lantz Building Room: Women's LR In progress
09-4358.00 Women's Locker Rm-Ren-Lantz Project Manager: Rodebaugh, Randy
Scope: Construct three rooms inside locker room: remove all lockers, locker bases and benches. Construct block walls; pour new locker bases; reinstall lockers; install dropped ceilings; rework HVAC; new lighting.
Latest Comment: 2/18/10-Completed

Lantz Building Room: Pool In progress
10-4736.00 Pool-Clean Tile-Lantz Building Project Manager: Craven, Jim
Scope: Clean body oils from ceramic tiles in the swimming pool of Lantz.
Latest Comment: 8/26/10-Completed

Lantz Building Room: Men's LR In progress
10-4760.00 Men's Locker Rm-HW Lines-Lantz Project Manager: Updegraff, Dennis
Scope: Replace hot water supply lines, hot water return lines and valves in the Men's locker room at Lantz. Remove and replace new hot water supply lines, return lines and valves.
Latest Comment:

Lantz Building Room: Women's LR In progress
10-4768.00 Women's S.LR-Renovations-Lantz Project Manager: Rodebaugh, Randy
Scope: Install new carpeting; run power to outlets in lower sections of the new lockers (purchased and installed by others), install hookup for television, relocate thermistor.
Latest Comment: 9/16/10-Completed

Lantz Building Room: Equip.Rm. Unstarted
10-4792.00 Equip.Rm-HW valves,ftngs-Lantz Project Manager: Updegraff, Dennis
Scope: Remove existing, failing water valves, check valves, dielectric union and fittings; Install new water valves, check valves, dielectric union and fittings in the equipment room of Lantz.
Latest Comment:

Lantz Building Room: Pool Unstarted
11-4828.00 Pool-Pump Rebuild-Lantz Project Manager: Kistner, Ed
Scope: Rebuild pump at Lantz Pool.
Latest Comment:

Lantz Building Room: 2018 Unstarted
11-4833.00 Rm.2018-Assemb.Furn-Lantz Project Manager: Bailey, John
Scope: Assemble furniture purchased on PO # PX009829 - Lateral files (install counterweights).
Latest Comment:

Linc,Douglas,Stevenson Room: Various In progress
09-4460.30 R&A Sprinkler Support-Lincoln Project Manager: Rodebaugh, Randy
Scope: Demo exist.hallway ceilings;install new grid, tile, lights; renovate Dir.Apt. RR,replace kitchenette,laundry; patch, paint apartment; purchase/install carpeting for hallways; replace center stairwell step treads; replace exterior doors at Lincoln, N&S entrance doors to Stevenson; install wireless in Lincoln and Douglas.
Latest Comment: 9/2/10-Painters painting in the FS area; spots in clouds, stairway

Lincoln Hall Room: Restrooms In progress
09-4460.11 RR Renov-ACM Design-Lincoln Project Manager: Hilligoss, Rex
Scope: Design and construction observation for asbestos abatement in Lincoln Hall for restroom renovations.
Latest Comment:

Lumpkin Hall Room: Various Rms. In progress
10-4716.00 Sprinkler Damage Rep.-Lumpkin Project Manager: Shrake, Steve
Scope: Remove drywall, ceilings, flooring as needed. Repair stand pipe, install flow switches, hang drywall, patch walls, install carpeting, baseboard, paint walls; purchase and install new terrazzo panels on stairwell walls.
Latest Comment: 8/19/10-Terrazzo ordered; hand rail temp.installed

Lumpkin Hall Room: 1040 In progress
10-4738.00 Rm.1040-Renovations-Lumpkin Project Manager: Rodebaugh, Randy
Scope: Remove risers, install additional electrical outlets; rework projector cable; install drywall at the bottom of the walls where the risers were situated; purchase and install new carpeting and vinyl base.
Latest Comment: 6/24/10-Ready for walk through

Lumpkin Hall Room: 1015 In progress
10-4739.00 1015-Ren.for Lap Top Carts-Lum Project Manager: Bartlett, Chris
Scope: Electrician's to install circuits and electrical receptacles for three Lap Top carts, in room 1015 of Lumpkin Hall: install raceway; pull wire; install circuits, breakers, terminate devices.
Latest Comment: 8/26/10-Completed

M.L.K. University Union Room: Catering In progress
09-4240.00 Catering-Renov.Coolers-Union Project Manager: Kistner, Ed
Scope: Remove coolers, freezers in 0520; make into one big freezer; remove coolers & install one big cooler in 0512; divide room 0505 into three units: demo coolers,freezers, walls,sink;run conduit,set boxes;pull cable,wire; inst.brkrs; doors,clgs,drywall;purchase/install freezers, controls.
Latest Comment: 8/26/10-Finished cooler floor; floors all done; need to remove gang box

M.L.K. University Union Room: Chick-Fil-A In progress
09-4448.00 Chick-Fil-A-Renovations-Union Project Manager: Rodebaugh, Randy
Scope: Renovate Chick-Fil-A as per drawings and specs: construct dust wall; demo, prep, construct casework, purchase & install surfaces; purchase/install ceramic tiling; electricians to demo existing, run conduit, set boxes, pull wire/cable, install breakers, lighting, mortar controllers, FA system.
Latest Comment: 7/22/10-Installing menu board on Friday, will do change in scope for coffee mch.

M.L.K. University Union Room: Food Court In progress
09-4449.00 Charleston Market-Renov.-Union Project Manager: Bartlett, Chris
Scope: Reconfigure Charleston Market and Connie's Pizza as per descriptions and sketches provided. Move partitions; coolers; cut 35" off counter, patch, etc.; construct wall, cover with laminate and FRP; remove window at Connies and replace with slide; install power as needed.
Latest Comment: 6/10/10 - Completed

M.L.K. University Union Room: Mech.Room In progress
09-4469.00 Electrical Upgrades PHI-Union Project Manager: Bartlett, Chris
Scope: Re-feed MDP in evidence room from Food Court 208V panel; remove feed from original union: demo existing electrical feeders in old switchgear room; run conduit, set boxes; pull wire/cable; install breakers; purchase/install new panelboard,feeder conductors,feeder circuit breaker.
Latest Comment: 8/5/10-Installing circuit breaker a week from Friday

M.L.K. University Union Room: Ballrooms In progress
09-4520.00 Ballrooms- LAN Drops-MLK Union Project Manager: Bartlett, Chris
Scope: Install three LAN drops in the Grand Ballroom and three LAN drops in the University Ballroom, in M.L.K. University Union.
Latest Comment: 7/9/09-Scope change

M.L.K. University Union Room: Exterior In progress
10-4595.00 Landscaping Materials-Union Project Manager: Perry, Justin
Scope: Purchase stone to place around parking meters; and pavers for under new benches at the east end of the Union.
Latest Comment: 5/10/10-Completed

M.L.K. University Union Room: Food Court In progress
10-4757.00 Subway-Minor Renov-Union Project Manager: Jacobs, Jason
Scope: Strip wall coverings, hang new wall coverings; demo existing menu boards; remove Subway light at front of store and remove existing equipment; install new menu boards, new light fixtures; stain/varnish new chair rail, install new chair rail.
Latest Comment: 8/19/10-Installed menu boards, completed

M.L.K. University Union Room: W.Building In progress
11-4810.00 Retaining Wall- W.Bldg.-Union Project Manager: Craven, Jim
Scope: Build water retaining wall; remove existing handrail and install new; paint new handrail; at the west building of the Union.
Latest Comment:

M.L.K. University Union Room: Bowl.Alley In progress
10-4628.00 Bowling Alley-Carpeting-Union Project Manager: Rodebaugh, Randy
Scope: Remove existing black light carpeting in the bowling alley, purchase and install new black light carpeting; cove base; T-Cap; and stair nosing, in the bowling alley.
Latest Comment: 2/25/10-Threshold installed, job is completed

McAfee Room: 1336 Unstarted
11-4794.00 Rm.1336-Assemb.Furn-McAfee Project Manager: Bailey, John
Scope: Assemble furniture purchased on PO # PP109399 - Office reconfiguration.
Latest Comment:

McAfee Room: 1264 In progress
11-4795.00 Rm.1264-Minor.Renov-McAfee Project Manager: Updegraff, Dennis
Scope: Minor renovations to room 1264, McAfee to include removal of water piping, drains, etc. and capping flush with walls; installation of two LAN drops; purchase and installation of carpeting; install existing panels (from stock) to divide room.
Latest Comment: 8/19/10-Completed

McAfee Room: 1336 Unstarted
11-4832.00 Rm.1336-Assemb.Furn.-McAfee Project Manager: Bailey, John
Scope: Assemble furniture purchased on PO # PX009820 - work surface.
Latest Comment:

Neal Welcome Center Room: Foundation Unstarted
10-4748.00 Blanket Order-Foundation-NWC Project Manager: Shrake, Steve
Scope: Blanket Order - misc. support for Foundation at the Neal Welcome Center.
Latest Comment:

Ninth Street Hall Room: Addition In progress
07-3577.20 Addition-Construct-9th St.Hall Project Manager: Shrake, Steve
Scope: General construction contract for the Student Success Center addition to Ninth Street Hall.
Latest Comment:

Ninth Street Hall Room: Addition In progress
07-3577.30 Construct-Addition-9th St. Hal Project Manager: Shrake, Steve
Scope: Start up funds for build out of the building shell.
Latest Comment: 4/1/10-Working on N.Entrance; ramp removed; cut off part of deck

O'Brien Stadium Room: E.Handrails In progress
11-4822.00 East Handrails-Paint-O'Brien Project Manager: Jacobs, Jason
Scope: Wash, sand handrails; prime and paint handrails.
Latest Comment: 9/16/10-Completing

Old Main Room: Math CRs In progress
09-4243.00 Math CRs-Repl.Flr.Tile-O.M. Project Manager: Rodebaugh, Randy
Scope: Remove exist. floor tile; install new in rooms 3010, 3013, 3020, 3021, 3030, 3041; remove Nova desk/reinstall in 3010, 3030; hookup heat machine. Tile, vinyl base and adhesives have been previously purchased; hookMaterials on this work order include dumpster, disposal drums. etc.
Latest Comment: 8/19/10-3010-flr.inst.waxed,elects re-hooking up desk;3030 done today,wax tonight

Old Main Room: 4th,5th flrs In progress
09-4244.00 4th,5th Flrs-Rep. N.Windows-OM Project Manager: Rodebaugh, Randy
Scope: Demo existing windows; install frame, purchase and install 10 new windows.
Latest Comment: 8/19/10-Will begin installation next week

Old Main Room: Exterior In progress
10-4791.00 Battlements,Turrets-Rebuild-OM Project Manager: Craven, Jim
Scope: Repair battlements and turrets on Old Main.
Latest Comment: 8/26/10-Still working on battlements

Pemberton Hall Room: Various In progress
06-3443.00 Renovations-Pemberton Hall Project Manager: Rodebaugh, Randy
Scope: Renovate main area floors, woodwork, lighting, ceilings, for 100th Anniversary. Vestibule; East Foyer/Stair Hall; Center hallway to Livingroom and Livingroom. This work order is for Phase I of the renovations.
Latest Comment: 6/10/10-Carpenters to construct frames for bulletin boards

Pemberton Hall Room: Rooms In progress
10-4703.00 Renovate 6 Add.Rms.-Pemberton Project Manager: Rodebaugh, Randy
Scope: Removate 6 additional rooms: remove floor tiles, mastic, wood trim, doors; install underlayment; new oak trim, new oak doors, demo existing wire & devices; run conduit, set boxes, pull wire,cable; purchase/install new lights w/fan fixtures; patch/paint walls, stain, varnish trim.
Latest Comment: 8/12/10-Completed

Physical Science Building Room: IT Closets In progress
08-4059.00 IT Closets-Cooling,Power-P.S. Project Manager: Bartlett, Chris
Scope: Install cooling and power in the IT Data Closets: run 1" conduits to closets on wings; inst.conduit to exhaust fans in closets/elev.equip.rm.; construct room for elevator and IT racks; tape new drywall; prime/finish drywall; blackout window, paint doors/frames, as identified in the WTC 13 report.
Latest Comment: 7/29/10-Hooked up exhaust fan & lts;power to panel;wtg. IT to supply cool.rack

Security Room: E.Locker Rm. In progress
11-4823.00 E.Lock. Rm-LANs,Power-Security Project Manager: Bartlett, Chris
Scope: Install two LAN drops and power pole for meeting table; adjust ceiling grid system to accomodate power pole; in the east locker room of the Security Building.
Latest Comment:

Steam Plant Room: Gas Boiler In progress
09-4375.20 Gas Boiler-Replace-Stm Plnt Project Manager: Weber, Chad
Scope: Installation of new steam boiler at the Steam Plant.
Latest Comment:

Stevenson Hall Room: Entire Bldg. In progress
09-4208.10 Sprinkler Sys-Design-Stevenson Project Manager: Weber, Chad
Scope: Design Services for Sprinkler System and Fire Alarm Installation work.
Latest Comment:

Stevenson Hall Room: Various In progress
09-4208.30 R&A Support-Stevenson Hall Project Manager: Rodebaugh, Randy
Scope: Removing existing ceiling tiles, grid, floor tiles; lighting; installing new ceiling gridwork, tiles, lighting; install raceway; pull wire; reinstall cameras; VCT floor tiles; ceiling grid, ceiling tiles; purchase & install new return/supply grilles; paint ceiling grid in lobby, kitchen/dining level and basement.
Latest Comment: 2/4/10-Completed

Stevenson Hall Room: Four Floors In progress
10-4669.00 Four Floors-Flooring-Stevenson Project Manager: Rodebaugh, Randy
Scope: Abate ACM floor tile in all rooms and halls; purchase and install new VCT in BSW closets;
purchase and install carpeting in all resident's rooms and hallways of four floors at
Stevenson Hall.
Latest Comment: 7/22/10-3rd,4th, & 5th completed

Stevenson Hall Room: Tower Dining In progress
11-4801.00 Tower Dining-Ovens-Stevenson Project Manager: Bartlett, Chris
Scope: Purchase and install Blodgett Hv-100E double unit 3 phase 208VAC, in kitchen at Tower
Dining, Stevenson Hall: run conduit, set boxes; pull wire; wire device; install breakers;
install controls; plumb for oven.
Latest Comment: 9/16/10-EC done, put ovens together yesterday; ready for plumbers

Student Rec Center Room: Upper Level In progress
10-4753.00 Upper Level-Floor Tile-SRC Project Manager: Craven, Jim
Scope: Install floor tile in the upper level of the Student Rec Center.
Latest Comment: 6/10/10 - Painters to paint border tile, carpenters to install lockers

Student Services Building Room: 1021 In progress
11-4811.00 Rm.1021-Carpeting-SSB Project Manager: Rodebaugh, Randy
Scope: Remove existing carpeting, pad and tackstrip; prep floors; install carpet tiles, vinyl base
in room 1021, SSB.
Latest Comment:

Taylor Hall Room: Both Towers In progress
09-4485.00 Replace Roofs-Taylor Hall Project Manager: Carter, Mike, J.
Scope: Remove existing roofing materials; install new roofing materials on the two tower of Taylor
Hall; carpenters to construct hoist base; electricians will demo existing fan installations;
run conduit, set boxes, pull wire/cable and reinstall fans, controls, etc.
Latest Comment: 9/16/10-2/3rds done on N.; 4 days of tear off left, all done by end of the month

Taylor Hall - South Room: Stairwells Unstarted
10-4756.00 Stairwell Doors-Taylor South Project Manager: Rodebaugh, Randy
Scope: Remove existing doors; purchase and install 20 stairwell doors; sand and paint door frames.
Latest Comment:

Textbook Rental Room: Various In progress
07-3482.30 Cameras - Textbook Rental Project Manager: Bartlett, Chris
Scope: Install raceway, pull amera cables, install power & LANs to cameral pods; install cameras,
terminate and test; install all equipment for carmeras. Work order also includes UPS for
camera collector, camera collector, power supply, shelves for hardware and sixteen cameras;
& 4 LANs for wireless.
Latest Comment: 4/1/10-Completed

Textbook Rental Room: Storage Unstarted
11-4840.00 Storage,Str.Keep.Walls-Textbk Project Manager: Jacobs, Jason
Scope: Paint north wall of storage room; north wall of storekeeper's room. Purchase and install
plexiglass to the walls above counter tops, in both locations.
Latest Comment:

Textbook Rental Facility Room: In progress
07-3482.14 Textbook Rental-Testing/Balanc Project Manager: Hilligoss, Rex
Scope: Provide professional services for testing and balancing of air and water systems at the new
Textbook Rental Facility.
Latest Comment:

Thomas Hall Room: In progress
10-4745.00 Wireless - Thomas Hall Project Manager: Bartlett, Chris
Scope: Install wireless in Thomas Hall: Run conduit system through floors where possible; pull wire
and cabling; install access points, termination of cable ends; testing of installed cables;
purchase and install IT switches (one in each closet); cables; wireless access points; AP
licenses; misc. connectors, etc.
Latest Comment: 9/16/10-IT working with vendor on receiving the correct lic.agreements.

Thomas Hall North & South Room: Various In progress
09-4323.30 R&A Support - Thomas Hall N&S Project Manager: Rodebaugh, Randy
Scope: Demo clgs, install new 2'x2', inst.new lts in halls,apts; wire dining room; renovate
kitchens, laundries in Apts; add room to single bedroom unit; doors on mailroom; basement
remove/replace VCT tile; ceramic tile men's RR, tile on walls in bath hallways; patch/paint
apts.;stain/seal doors.
Latest Comment: 8/26/10-Rec'd HVAC covers today, N.installed, be done today w/covers

University Court Room: Pkg.Lot In progress
08-3908.10 Pkg.Lot-Improve-Design-U.Court Project Manager: Hilligoss, Rex
Scope: Design Services for University Court Parking Lot Improvements.
Latest Comment:

University Court Room: Various Apts In progress
09-4391.00 Replace 43 Doors-Univ.Ct. Project Manager: Rodebaugh, Randy
Scope: Replace 43 doors at University Court, as per request: demo doors/frames, prep, cleanup;
sand/stain/seal and varnish doors and paint door jambs; sand/touchup and varnish five
existing doors; install new door frames; doors; purchase/install new locksets; viewers and
mail slots.
Latest Comment: 8/19/10-All trim @ bottom of drs.done;painters finishing up nxt.wk.

University Court Room: Elliott In progress
10-4674.00 Elliot-Replace Heaters-U.Crt. Project Manager: Bartlett, Chris
Scope: Demo existing heaters, thermostats; install new heaters and thermostats; patch wood base and
patch/prime/paint wall.
Latest Comment: 8/5/10-Completed

University Court Room: Bloomfield In progress
10-4675.00 Bloomfield-Replace Heaters-U.C Project Manager: Bartlett, Chris
Scope: Demo existing heaters, thermostats; install new heaters and thermostats; patch wood base and
patch/prime/paint wall.
Latest Comment: 8/5/10-Completed

University Court Room: Lancaster In progress
10-4676.00 Lancaster-Replace Heaters-U.C Project Manager: Bartlett, Chris
Scope: Demo existing heaters, thermostats; install new heaters and thermostats; patch wood base and
patch/prime/paint wall.
Latest Comment: 8/5/10-Completed

University Court Room: Yorkshire In progress
10-4677.00 Yorkshire-Replace Heaters-U.C. Project Manager: Bartlett, Chris
Scope: Demo existing heaters, thermostats; install new heaters and thermostats; patch wood base and
patch/prime/paint wall.
Latest Comment: 8/5/10-Completed

University Court Room: Giffin In progress
10-4790.00 W.Wall Brick Rep-Giffin-U.Crt Project Manager: Craven, Jim
Scope: Remove brick from west wall exterior wall of Giffin, repair with new brick.
Latest Comment: 8/19/10-Minor tuckpointing, will then wash.

University Court - Cooper Room: Four Apts. In progress
10-4704.00 Renovate Four Apts-Cooper Project Manager: Rodebaugh, Randy
Scope: Renovate four apartments; remove existing cabinets, carpeting, patch/paint walls, install
new carpeting, ceramic tile floors; remove old wiremold, widen bathroom doors; new
doors/casings in rooms & closets; new lighting, new counters/counter tops; new faucets,
sinks, appliances.
Latest Comment: 7/29/10-Completed

Various Room: Mech.Rms. Unstarted
07-3740.00 Var.Bldgs-Conrol.Comm.Connect. Project Manager: Helmink, Karl
Scope: Control-o-Tron Communications Connections.
Latest Comment:

Various Buildings Room: classrooms In progress
08-3921.00 Var.Bldgs-Emerg.Plan Maps-Camp Project Manager: Rodebaugh, Randy
Scope: Install Emergency planning maps in 240 classrooms across campus.
Latest Comment:

Various Buildings Room: Various
10-4700.00 Misc.Support-ESCO III-Var.Bldg
Scope: Misc. support for ESCO Phase III.
Latest Comment:

Project Manager: Weber, Chad

In progress