

9th Street Hall Room: SSC rooms In progress
07-3577.31 Blinds - SSC - 9th Street Hall Project Manager: Rodebaugh, Randy
Scope: Purchase and install blinds on the office and classroom windows of the Student Success Center, located in 9th Street Hall.
Latest Comment: 9/3/09-Completed

9th Street Hall Room: Exterior In progress
10-4560.00 Replace Siding-9th Street Hall Project Manager: Rodebaugh, Randy
Scope: Demo existing siding; repair wood as needed; purchase and install new vinyl siding to match SSC addition; roofers to remove and replace guttering; electricians to remove and replace electrical components as needed.
Latest Comment: 12/10/09-Will caulk west side after weather breaks

9th Street Hall Room: Various In progress
10-4731.00 Heat Cont.Sensors-9th St.Hall Project Manager: Kistner, Ed
Scope: Install additional sensors for heat control at 9th Street Hall: pull cables, install therms.
Latest Comment: 3/4/10-Will begin on Monday (3/8/10)

Andrews Hall Room: Exterior In progress
08-3893.00 Repair Masonry-Andrews Hall Project Manager: Craven, Jim
Scope: Repair outside of building and seal with caulking and HB100 masonry sealant, to stop leaks.
Latest Comment: 10/22/09-moved to Pemberton, stage hung & ready

Athletic Fields Room: Various In progress
09-4300.00 Athletic Fields-Sod-Campus Project Manager: Perry, Justin
Scope: Sod playing fields, baseball, softball and soccer fields.
Latest Comment: 1/21/10-Continuing work on project.

Booth Library Room: Edgar Room In progress
05-2842.00 Edgar Room-Renovations-Booth Project Manager: Black, Deb
Scope: Construct and install glass doors for south cabinets; install downlights & glass shelving in the south cabinets; increase depth of south cabinets; install new ceiling tile & pendant lighting; purchase two leather chairs, table, table lamp.
Latest Comment: 1/22/09-end table & table lamp has been delivered and set in place

Campus Room: Exterior In progress
08-3909.10 Landscape Improv-Design-Campus Project Manager: Shrake, Steve
Scope: Design Services for campus landscape improvements.
Latest Comment:

Campus Room: In progress
08-3949.00 Landscaping,Site Furn.-Campus Project Manager: Perry, Justin
Scope: Landscaping and site furniture for various locations across campus.
Latest Comment: 1/21/10-All benches installed, bollards being installed weather permitting

Campus Room: In progress
08-4088.30 Inst.Graphics-Signage-Campus Project Manager: South, Mike
Scope: Install vinyl graphics to aluminum sign stock for 39 directional and building identification signs.
Latest Comment: 10/9/08-One sign to be installed

Campus Room: In progress
08-4088.31 Signage-Install Signs-Campus Project Manager: Shrake, Steve
Scope: Install campus signage on foundation system provided by others; wire one sign for lighting.
Latest Comment: 2/5/09-maps sign rec'd, ready to install;wtg.waether to inst.ltg.on East sign

Campus Room: Pond In progress
08-4156.00 Pond-Irrigation Pump-Campus Project Manager: Perry, Justin
Scope: Drain 2-3 ft. of campus pond, cut in new 10' diameter inlet into the pond pumphouse wet pit, construct a new flexible 10" tubing approximately 8' long; gravity feed to wet pit w/a homemade filter bos - design by maintenance.
Latest Comment: Project scope being adjusted, may have been canceled.

Campus Room: Various Unstarted
09-4246.00 Sidewalk Improvements-Campus Project Manager: Hilligoss, Rex
Scope: Misc. Campus Improvements - sidewalk repair and replacements as needed throughout campus.
Latest Comment:

Campus	Room:		In progress
09-4297.10	Campus-Master Plan-Design Serv	Project Manager: Shrake, Steve	
	Scope: Design services to provide campus campus master planning assistance and documentation.		
	Latest Comment:		
Campus	Room: Various		In progress
10-4532.00	Misc.Abatement-Campus	Project Manager: Black, Deb	
	Scope: Misc. abatement R&A Support.		
	Latest Comment:		
Campus	Room: Various		In progress
10-4533.00	Misc. Masonry-Campus	Project Manager: Craven, Jim	
	Scope: Misc. Masonry - Campus		
	Latest Comment: 2/25/10-Finished with marble at Old Main		
Campus	Room: Various		In progress
10-4534.00	Misc.Moving - Campus	Project Manager: Black, Deb	
	Scope: Misc. Moving R&A Support - Campus		
	Latest Comment:		
Campus	Room: Soccer Field		In progress
10-4607.00	Screenings-Soccer Fld-Campus	Project Manager: Perry, Justin	
	Scope: Remove soil and add lime screenings on south team area to mirror the north area, of the soccer field.		
	Latest Comment: 1/21/10-Working on		
Campus-Exterior Signage	Room: Exterior		In progress
08-4088.21	Signage-Install-Acad Buildings	Project Manager: Shrake, Steve	
	Scope: Signage installation for various Academic buildings & directional signage.		
	Latest Comment:		
Carman Food Service	Room: Dining Room		In progress
09-4454.00	Renovate for Ice Machine-Carm	Project Manager: Updegraff, Dennis	
	Scope: Cut soffit to fit ice machine; install studs and drywall; construct alcove; tape/prime/paint new drywall; remove wall grille and install ceiling grille; install raceway; pull wire; install devices; install panel, breakers and terminate.		
	Latest Comment: 1/28/10-Mason has some patching on outside to complete		
Carman Hall	Room: Exterior		In progress
10-4603.00	Tuckpointing - Carman Hall	Project Manager: Craven, Jim	
	Scope: Repairs to brick; caulking, water proofing exterior of Carman Hall.		
	Latest Comment:		
Center Stores	Room: Warehouse		In progress
10-4712.00	Exhaust Fan - Central Stores	Project Manager: Bartlett, Chris	
	Scope: Purchase and install an exhaust fan in the northeast corner of the Central Stores Warehouse to exhaust fumes from the standup forklift's battery charger.		
	Latest Comment: 2/18/10-Carpenters to look at fan		
Coaches Stadium	Room: Backstop net		Unstarted
10-4705.00	Backstop Net-Coaches Stadium	Project Manager: Perry, Justin	
	Scope: Remove existing backstop net; install new backstop net.		
	Latest Comment:		
Doudna Fine Arts Center	Room: Stor.Closet		Unstarted
09-4523.00	Stor.Closet-Assemb.Furn.-DFAC	Project Manager: Bailey, John	
	Scope: Assemble furniture purchased on PO # PX007755 - Tables and Cart		
	Latest Comment:		
Doudna Fine Arts Center	Room: Dvorak		In progress
10-4648.00	Dvorak-Sound Platform-DFAC	Project Manager: Rodebaugh, Randy	
	Scope: Remove existing platform & 20' seating; reinstall seating elsewhere in the room; construct new larger platform in the center of the back row, cover base with carpet. Construct stub wall, cover with fabric; gate; countertop; lockable storage for mixing boards; install electrical outlets.		
	Latest Comment: 3/4/10-Almost completed, electricians wtg. mtl. to complete		

Doudna Fine Arts Center Room: Various In progress
10-4659.00 Safety Ltg,Heat Trace. - DFAC Project Manager: Bartlett, Chris
Scope: Install five light fixtures on south entrance eyebrow; add third head to parking light pole and direct lighting towards building; install six wall mounted light fixtures at exit stairs; install heat trace on south roof of Doudna.
Latest Comment: 3/4/10-Installed parking lot lighting; working on Egress lighting

Doudna Fine Arts Center Room: Dvorak In progress
10-4694.00 Dvorak-Copper Panel HW-DFAC Project Manager: Rodebaugh, Randy
Scope: Furnish and install hardware on copper panels in Dvorak Concert Hall.
Latest Comment: 2/18/10-Completed

Doudna Fine Arts Center Room: Percussion In progress
10-4724.00 Roof Drain-Heat Trace-DFAC Project Manager: Bartlett, Chris
Scope: Install heat trace on roof drain line, in the Percussion room of Doudna Fine Arts Center.
Latest Comment: 2/11/10-Completed

Doudna Fine Arts Center Room: 1983 In progress
10-4726.00 Rm.1983-Kiln Vent-DFAC Project Manager: Kistner, Ed
Scope: Install kiln vent in room 1983 of the Doudna Fine Arts Center.
Latest Comment: 3/4/10-Completing

Doudna Fine Arts Center Room: 1720 In progress
10-4727.00 Rm.1720-Dust Collection-DFAC Project Manager: Kistner, Ed
Scope: Install new dust collection system to the radial arm saw in room 1720, of the Doudna Fine Arts Center.
Latest Comment: 3/4/10-Completed

Doudna Fine Arts Center Room: 2910, 2915 In progress
10-4728.00 Rms.2910,2915-Modify Booths-FA Project Manager: Kistner, Ed
Scope: Extend spray booths 2' higher in rooms 2910 and 2915 of the Doudna Fine Arts Center: build booths 2' higher; remove and replace paint hood motor leads; repipe exhaust to accomodate extended height.
Latest Comment: 3/4/10-Completed

Douglas Hall Room: In progress
04-2455.15 HVAC Balancing-RRs-Douglas Project Manager: Weber, Chad
Scope: Balancing of new HVAC systems at Douglas Hall.
Latest Comment:

Dvorak Fine Arts Center Room: Music Stor. Unstarted
09-4379.00 Music Stor.Rm.-Cabinets-DFAC Project Manager: Rodebaugh, Randy
Scope: Purchase and install cabinets in the Music Department's basement storage room.
Latest Comment:

Fine Arts Building Room: Various In progress
08-4045.00 Ceiling Projectors-Fine Arts Project Manager: Bartlett, Chris
Scope: Install 23 clg. projectors in 21 rms.: pull cables; install projectors, brackets, speakers in rms.0340, 0435, 1353, 1360, 1518, 1524, 1550, 1620, 1640, 1920, 2040, 2060, 2122, 2340, 2690, 2710, 2790, 2920 & 2960. Pull cables; inst. 2 projectors,brackets,speakers in rms 2630 & 2650.
Latest Comment: 11/12/09-All speakers rec'd; scheduling work after 1st of year

Ford,McKinney,Weller Room: Various In progress
09-4480.00 Cameras-Ford,McKinney,Weller Project Manager: Bartlett, Chris
Scope: Install raceway; pull wiring and cables; install equipment; terminate devices; purchase and install cameras, Kollector, power supply; in Ford, McKinney and Weller.
Latest Comment: 3/4/10-Working at Weller

Greek Court II Room: Roof Unstarted
10-4683.00 Re-Roof - Greek Court II Project Manager: Carter, Michael, Jr.
Scope: Construct scaffolding; demo existing roofing materials and water damaged wood; install new wood as needed; install sheathing; install new shinglesm attic insulation and vents; remove scaffolding.
Latest Comment:

Human Services Building Room: Various In progress
10-4684.00 Cameras-Installation-Hum.Serv. Project Manager: Bartlett, Chris
Scope: Install 46 cameras in various locations of the Human Services Building: run conduits, set boxes, run cable, building wire, wire devices for power to cabinet, install cameras; construct cage around data collection center.
Latest Comment:

Human Services Building Room: 1301 In progress
10-4737.00 Rm.1301-Furn.Assembly-HumServ Project Manager: Bailey, John
Scope: Assemble furniture purchased on PO # PP008708 - Lateral w/Hutch.
Latest Comment: 3/4/10-Completed

Klehm Hall Room: 1411 In progress
06-3200.32 Rm.1411-Phase III-Klehm Hall Project Manager: Rodebaugh, Randy
Scope: Phase III: Build out SE corner of kitchen; install VCT tile; stub walls; cover with FRP board; washable ceiling tiles; install hookups for new equipment.
Latest Comment: 10/22/09-Done until rest of equip. is rec'd; final clean done

Klehm Hall Room: 1411 In progress
06-3200.33 Rm.1411-Hood-Klehm Hall Project Manager: Kistner, Ed
Scope: Purchase and install stainless steel fume hood; install all associated duct work; make up air unit and electrical needs for the hood. The fume hood portion of this work order is based on a verbal quote; actual bid could be more or less than this quoted price.
Latest Comment: 11/5/09-checking fan velocity, issues of food getting cold after being plated

Klehm Hall Room: S.Entrance In progress
10-4732.00 S.Entrance-Ramp-Klehm Hall Project Manager: Perry, Justin
Scope: Install cold patch ramp at the south entrance walk, 3 feet wide w/tapered edge; ramp to be 6' long, uniform slope, tightly compacted.
Latest Comment:

Lantz Building Room: IT closets In progress
08-4060.00 IT Closets-Cooling,Power-Lantz Project Manager: Bartlett, Chris
Scope: Install cooling and power in the IT closets at Lantz: demo of existing elec.; run conduit, set boxes; pull wire; install breakers; set unit; remove steam & condensate lines; remove existing cage & install plywood mounting board, change core, as identified in the WTC 13 report.
Latest Comment: 12/18/08-Waiting racks

Lantz Building Room: Women's LR In progress
09-4358.00 Women's Locker Rm-Ren-Lantz Project Manager: Rodebaugh, Randy
Scope: Construct three rooms inside locker room: remove all lockers, locker bases and benches. Construct block walls; pour new locker bases; reinstall lockers; install dropped ceilings; rework HVAC; new lighting.
Latest Comment: 2/18/10-Completed

Lantz Building Room: Men's RRs In progress
09-4401.00 RRs-Hand Driers-Lantz Building Project Manager: Bartlett, Chris
Scope: Purchase and Install four hand driers in the men's restrooms of the Lantz Building.
Latest Comment: 2/11/10-Completed

Lantz Building Room: EPDM Roof In progress
09-4486.00 EPDM-New Roof-Lantz Project Manager: Carter, Mike, Jr.
Scope: Remove existing roofing materials; install new roofing materials on the EPDM roof of Lantz.
Latest Comment: 2/4/10-Inst.metal edge, elec's to reinstall lightning rods today, wtg. weather

Lantz Building Room: Lower level In progress
10-4577.00 L.L.-Replace HW Lines-Lantz Project Manager: Updegraff, Dennis
Scope: Install new HW lines from new water line last year to the water heaters, insulate and remove old water line; ACM glove bag as needed; provide ceiling access for plumbers; in the lower level of the Lantz Building.
Latest Comment: 3/4/10-Work has begun

Lantz Building Room: Rf.Mech.Rm. Unstarted
10-4637.00 Roof Mech.Rm.Dr.Repl.-Lantz Project Manager: Rodebaugh, Randy
Scope: Remove existing door; purchase and install new door, weatherstripping, sweep; paint new door and existing frame at rooftop mechanical room, Lantz.
Latest Comment:

Lantz Building Room: Pool Unstarted
10-4733.00 Pool-Drains-Lantz Project Manager: Craven, Jim
Scope: Bring drains up to code, in the Lantz swimming pool: cut out existing drain grates; purchase and install new code compliant grates.
Latest Comment:

Lantz, SSB, Old Main Room: In progress
07-3530.30 HVAC Mod-Lantz,SSB.OM-R&A Project Manager: Weber, Chad
Scope: Construct walls in Lantz and SSB; ceiling removal and reinstallation at SSB and Old Main; abatement by KAM Solutions and testing and balancing by TBI.
Latest Comment: 8/20/09-3010-clg.reinstalled;pnters to finish soffit; bldg.wall today @ Lantz

Lantz,SSB, Old Main Room: In progress
07-3530.20 Misc.HVAC Mod-Lantz,SSB,O.M. Project Manager: Weber, Chad
Scope: HVAC upgrades at Old Main, Student Services Building and Lantz weight room - construct.
Latest Comment:

Lantz,SSB,Security Room: HVAC In progress
07-3530.10 Misc.HVAC Mod-Design Project Manager: Helmink, Karl
Scope: Misc. HVAC modifications - Lantz, Student Services Building, and Security - Design
Latest Comment:

Lawson, Carman Halls Room: In progress
10-4556.00 Emer.Pow.to Repeaters-Law,Carm Project Manager: Bartlett, Chris
Scope: Install emergency power supply to radio repeater area - elevator Head room controller host room at Lawson and Carman Halls: run conduit, set boxes; pull wire; wire devices; install breakers; will install one quad box with locking cover for the power supply.
Latest Comment: 2/4/10-Scheduling Lawson

Life Science Room: Various In progress
07-3727.30 R&A Support-Ventilation-L.S. Project Manager: Weber, Chad
Scope: R&A carpenter support for the ventilation project in the Life Science building
Latest Comment:

Linc,Douglas,Stevenson Room: Various In progress
09-4460.30 R&A Sprinkler Support-Lincoln Project Manager: Rodebaugh, Randy
Scope: Demo exist.hallway ceilings;install new grid, tile, lights; renovate Dir.Apt. RR,replace kitchenette,laundry; patch, paint apartment; purchase/install carpeting for hallways; replace center stairwell step treads; replace exteior doors at Lincoln, N&S entrance doors to Stevenson; install wireless in Lincoln and Douglas.
Latest Comment:

Lincoln Hall Room: Various In progress
09-4291.10 Abatement-Lincoln Hall-Design Project Manager: Hilligoss, Rex
Scope: Design of Asbestos Abatement in Hallways, common areas and mechanical rooms of Lincoln Hall.
Latest Comment:

Lincoln Hall Room: Various In progress
09-4291.30 R&A Support-Abatement-Lincoln Project Manager: Rodebaugh, Randy
Scope: Hallways - Demo lights, exits, smokes, cameras, ceilings; install ceiling grids; reinstall lights, exits, smokes, cameras; new ceiling tile; install 3rd floor joists; purchase and install carpeting in hallways.
Latest Comment: 9/3/09-Completed

Lincoln Hall Room: Restrooms In progress
09-4460.11 RR Renov-ACM Design-Lincoln Project Manager: Hilligoss, Rex
Scope: Design and construction observation for asbestos abatement in Lincoln Hall for restroom renovations.
Latest Comment:

Lumpkin Hall Room: Various Rms. In progress
10-4716.00 Sprinkler Damage Rep.-Lumpkin Project Manager: Shrake, Steve
Scope: Remove drywall, ceilings, flooring as needed. Repair stand pipe, install flow switches, hang drywall, patch walls, install carpeting, basebaord, paint walls; purchase and install new terrazzo panels on stairwell walls.
Latest Comment: 2/18/10-Inst.carpet in 1021; Heat trace inst.in chase;insulated pipe;mastic rem.

Lumpkin Hall Room: 1040 In progress
10-4738.00 Rm.1040-Renovations-Lumpkin Project Manager: Rodebaugh, Randy
Scope: Remove risers, install additional electrical outlets; rework projector cable; install drywall at the bottom of the walls where the risers were situated; purchase and install new carpeting and vinyl base.
Latest Comment:

Lumpkin Hall Room: 1015 Unstarted
10-4739.00 1015-Ren.for Lap Top Carts-Lum Project Manager: Bartlett, Chris
Scope: Electrician's to install circuits and electrical receptacles for three Lap Top carts, in room 1015 of Lumpkin Hall: instal raceway; pull wire; install circuits, breakers, terminate devices.
Latest Comment:

M.L.K. University Union Room: SW Building In progress
07-3751.00 Upgrade FA System-Union Project Manager: Bartlett, Chris
Scope: Upgrade fire alarm systems in the west section of the M.L.K. University Union: demo existing wiring; run conduit; set boxes; run wire/cable; inst.panelboards; main annunciator panel; instal 204 fire alarm devices; remove door & frame at east end of bridge; install new frame and fire door; paint frame & doors; Simplex to program system.
Latest Comment: 2/11/10-Completed

M.L.K. University Union Room: Catering In progress
09-4240.00 Catering-Renov.Coolers-Union Project Manager: Kistner, Ed
Scope: Remove coolers, freezers in 0520; make into one big freezer; remove coolers & install one big cooler in 0512; divide room 0505 into three units: demo coolers,freezers, walls,sink;run conduit,set boxes;pull cable,wire; inst.brkrs; doors,clgs,drywall;purchase/install freezers, controls.
Latest Comment: 3/11/10-Fixed ramp @ cooler, checking into floor options

M.L.K. University Union Room: 1895 Room In progress
09-4388.00 1895 Rm-Replace Doors-Union Project Manager: Rodebaugh, Randy
Scope: Remove existing doors & frames, install new frames for for glass doors; install trim as required to match existing; paint walls around door frames, stain, seal and varnish new frames. Contractor to install 1/2" tempered glass doors & hardware.
Latest Comment: 3/4/10-Completed

M.L.K. University Union Room: E.Entrance In progress
09-4445.00 Housing-E.Ent.-Dr.Opener-Union Project Manager: Rodebaugh, Randy
Scope: Install raceway; pull wires & cables; terminate door openers, buttons; purchase and nstall two Norton 6920 Openers, CP/RX receivers; Norton door switches; one Norton Vestibule switch to the east entrance's exterior and vestibule doors, of the Housing offices at the Union.
Latest Comment: 3/4/10-Bars installed; Completed

M.L.K. University Union Room: Chick-Fil-A In progress
09-4448.00 Chick-Fil-A-Renovations-Union Project Manager: Rodebaugh, Randy
Scope: Renovate Chick-Fil-A as per drawings and specs: construct dust wall; demo, prep, construct casework, purchase & install surfaces; purchase/install ceramic tiling; electricians to demo existing, run conduit, set boxes, pull wire/cable, install breakers, lighting, mortor controllers, FA system.
Latest Comment: 3/11/10-More equipment expected, will need to hookup when received

M.L.K. University Union Room: Food Court In progress
09-4449.00 Charleston Market-Renov.-Union Project Manager: Bartlett, Chris
Scope: Reconfigure Charleston Market and Connie's Pizza as per descriptions and sketches provided. Move partitions; coolers; cut 35" off counter, patch, etc.; construct wall, cover with laminate and FRP; remove window at Connies and replace with slide; install power as needed.
Latest Comment: 3/11/10-Hooked up grille, checking on new freezer's status

M.L.K. University Union Room: Mech.Room Unstarted
09-4469.00 Electrical Upgrades PHI-Union Project Manager: Bartlett, Chris
Scope: Refeed MDP in evidence room from Food Court 208V panel; remove feed from original union: demo existing electrical feeders in old switchgear room; run condit, set boxes; pull wire/cable; install breakers; purchase/install new panelboard,feeder conductors,feeder circuit breaker.
Latest Comment:

M.L.K. University Union Room: Entrances In progress
09-4503.00 Exterior Doors Replace-Union Project Manager: Rodebaugh, Randy
Scope: Contractors to replace doors, hardware, lites over the doors and sidelites in the following locations: Bowling Alley east interior and east exterior; Bowling Alley west interior and west exterior; 7th St. Underground NW; Study Lounge 2 exteriors and 2 interiors; Food Court West Stair Entrance.
Latest Comment: 2/25/10-Bowling alley door has been switched

M.L.K. University Union Room: Ballrooms In progress
09-4520.00 Ballrooms- LAN Drops-MLK Union Project Manager: Bartlett, Chris
Scope: Install three LAN drops in the Grand Ballroom and three LAN drops in the University Ballroom, in M.L.K. University Union.
Latest Comment: 7/9/09-Scope change

M.L.K. University Union Room: Exterior In progress
10-4595.00 Landscaping Materials-Union Project Manager: Perry, Justin
Scope: Purchase stone to place around parking meters; and pavers for under new benches at the east end of the Union.
Latest Comment: 1/21/10-Still installing furniture, landscaping, stone

M.L.K. University Union Room: Rathskeller In progress
10-4702.00 Rathskeller-Cameras-Union Project Manager: Bartlett, Chris
Scope: Purchase and install additional cameras at the Loft and the Cyber Lounge, in the Union: run conduit, set boxes; pull wire and cable; install cameras.
Latest Comment: 2/11/10-Almost completed

M.L.K. University Union Room: Bowl.Alley Unstarted
10-4741.00 Bowl.Alley-E.Ent.Flr.-Union Project Manager: Rodebaugh, Randy
Scope: Remove broken VCT and concrete; patch with and replace with VCT, from stock, flooring in the east entrance vestibule of the Union Bowling Alley.
Latest Comment:

M.L.K. University Union Room: Bowl.Alley In progress
10-4628.00 Bowling Alley-Carpeting-Union Project Manager: Rodebaugh, Randy
Scope: Remove existing black light carpeting in the bowling alley, purchase and install new black light carpeting; cove base; T-Cap; and stair nosing, in the bowling alley.
Latest Comment: 2/25/10-Threshold installed, job is completed

McAfee Room: Restrooms In progress
08-3862.00 RRs-Inst.On Demand HW htrs-MCA Project Manager: Updegraff, Dennis
Scope: Install five on demand water heaters in three men's and two women's restrooms; abate cold water lines at existing water heater; install 5 Chicago lavatory faucets in three restrooms and plug off old water line; install raceway, breakers; pull wire; terminate devices for power to water heaters.
Latest Comment: 2/4/10-Completed

McAfee Room: Various In progress
08-4143.00 Restore Rms.After FA-McAfee Project Manager: Hilligoss, Rex
Scope: Restore rms.after Fine Arts moves out: N.Gym - remove ceiling, lighting; storage rooms; patch walls & floors; refinish floor. Pecussion Lab - remove draperies, drapery tracks, insulation; patch/paint as needed. Stage S.Gym-Remove HVAC; Repair power;2210-Demo chipbrd walls;patch/pnt.; relocate power/LANs, inst.dropped clg.lights; 1341-move wall; 1611-rem.sinks.
Latest Comment: 3/11/10-Removing stage equipment

McAfee Room: 1125 In progress
10-4563.00 Rm.1125-Reconfiguration-McAfee Project Manager: Bailey, John
Scope: Reconfigure panels and work surfaces in room 1125 into eight workstations. Will use panels, components from other locations to finish the eight areas.
Latest Comment: 7/27/09-Completed

McAfee Room: 1125 In progress
10-4566.00 Rm.1125-Ext.LANs,Power-McAfee Project Manager: Bartlett, Chris
Scope: Extend existing LAN drops to accomodate the new layout of the work stations; add power strips for each cubicle; route the wires in panels of the furniture during reconfiguration.
Latest Comment: 7/30/09-Completed

McAfee Room: Various Unstarted
10-4691.00 Nursing - Elec.Needs-McAfee Project Manager: Bartlett, Chris
Scope: Install AC unit in room 2264; install electrical receptacles in room 2248; install LAN drop in room 2232 - Nursing Program at McAfee: run conduit, set boxes; pull wire and cable; wire devices and AC; install breakers; pull wire/cable for LAN drop.
Latest Comment:

Ninth Street Hall Room: Addition In progress
07-3577.20 Addition-Construct-9th St.Hall Project Manager: Shrake, Steve
Scope: General construction contract for the Student Success Center addition to Ninth Street Hall.
Latest Comment:

Ninth Street Hall Room: Addition In progress
07-3577.30 Construct-Addition-9th St. Hal Project Manager: Shrake, Steve
Scope: Start up funds for build out of the building shell.
Latest Comment: 8/20/09-Removing temp. exit; rem. drs.inst.windows, downspout on Friday

Old Main Room: Exterior In progress
08-4052.00 Ext.Appearance/Shell Improv.OM Project Manager: South, Mike
Scope: Exterior appearance/shell improvements to Old Main to include: painting of the fire escapes; lead abatement and painting the trim of 30 windows: remove gutters and downspouts and replace with new copper gutters and downspouts.
Latest Comment: 11/19/09-Installing last fire escape door next week

Old Main Room: 4th,5th flrs Unstarted
09-4244.00 4th,5th Flrs-Rep. N.Windows-OM Project Manager: Rodebaugh, Randy
Scope: Demo existing windows; install frame, purchase and install 10 new windows.
Latest Comment:

Old Main Room: 3124 In progress
09-4473.00 Rm.3124-Repl.Flr.Tile-Old Main Project Manager: Rodebaugh, Randy
Scope: Replace existing floor tile in room 3124 of Old Main: demo existing VCT and sub-floor; install underlayment; purchase and install new VCT and new wood base shoe; paint base shoe.
Latest Comment:

Pemberton Hall Room: Various In progress
06-3443.00 Renovations-Pemberton Hall Project Manager: Rodebaugh, Randy
Scope: Renovate main area floors, woodwork, lighting, ceilings, for 100th Anniversary. Vestibule; East Foyer/Stair Hall; Center hallway to Livingroom and Livingroom. This work order is for Phase I of the renovations.
Latest Comment: 3/11/10-Stairwell painted; elec's to complete their work

Pemberton Hall Room: Various In progress
09-4478.00 Renovate 6 Rms.-Pemberton Hall Project Manager: Rodebaugh, Randy
Scope: Remove VCT,mastic; install underlayment; purchase/install carpet & base in rooms & N. & S. halls/orig.bldg.; install drywall, tape,mud,finish; paint walls,trim, doors; demo wire & devices; run conduit, set boxes; pull wire/cable; wire devices;install breakers, lighting, rerout condensate line.
Latest Comment: 2/4/10-Completed

Pemberton Hall Room: Rooms In progress
10-4703.00 Renovate 6 Add.Rms.-Pemberton Project Manager: Rodebaugh, Randy
Scope: Remove 6 additional rooms: remove floor tiles, mastic, wood trim, doors; install underlayment; new oak trim, new oak doors, demo existing wire & devices; run conduit, set boxes, pull wire,cable; purchase/install new lights w/fan fixtures; patch/paint walls, stain, varnish trim.
Latest Comment: 3/11/10-Electricians roughing in

Physical Science Building Room: Mech.Eq.Rm. In progress
07-3759.00 Mech.Eq.Rm-Repl.HW Line-P.S. Project Manager: Updegraff, Dennis
Scope: Replace bad water lines in basement & water line underground that feeds the south restrooms & classrooms. Also replace water lines in chase on 1st, 2nd and 3rd, including HW feed and return lines. Remove and replace ceiling tiles, build scaffolding, remove/reinstall lights, grilles.
Latest Comment: 2/25/10-On hold until Spring Break

Physical Science Building Room: IT Closets In progress
08-4059.00 IT Closets-Cooling,Power-P.S. Project Manager: Bartlett, Chris
Scope: Install cooling and power in the IT Data Closets: run 1" conduits to closets on wings; inst.conduit to exhaust fans in closets/elev.equip.rm.; construct room for elevator and IT racks; tape new drywall; prime/finish drywall; blackout window, paint doors/frames, as identified in the WTC 13 report.
Latest Comment: 4/2/09-Pulling wire; wtg. IT to purchase cabinets

Physical Science Building Room: Various Unstarted
10-4680.00 Geology-Eye Wash Stations-P.S. Project Manager: Updegraff, Dennis
Scope: Install eye wash stations in rooms 1060, 1121, 2040, 2060 - Geology, in the Physical Science Building.
Latest Comment:

Press Box Room: Suites In progress
09-4269.00 Renovations - Press Box Project Manager: Rodebaugh, Randy
Scope: Renovations to the press box to include: cut door openings between four booths; build two temporary radio booths, one temporary coach booth; power, hookups for scoreboard; purchase and install AC units.
Latest Comment: 2/25/10-Completed

Steam Plant Room: Gas Boiler In progress
09-4375.20 Gas Boiler-Replace-Stm Plnt Project Manager: Weber, Chad
Scope: Installation of new steam boiler at the Steam Plant.
Latest Comment:

Stevenson Hall Room: Entire Bldg. In progress
09-4208.10 Sprinkler Sys-Design-Stevenson Project Manager: Weber, Chad
Scope: Design Services for Sprinkler System and Fire Alarm Installation work.
Latest Comment:

Stevenson Hall Room: Various In progress
09-4208.30 R&A Support-Stevenson Hall Project Manager: Rodebaugh, Randy
Scope: Removing existing ceiling tiles, grid, floor tiles; lighting; installing new ceiling gridwork, tiles, lighting; install raceway; pull wire; reinstall cameras; VCT floor tiles; ceiling grid, ceiling tiles; purchase & install new return/supply grilles; paint ceiling grid in lobby, kitchen/dining level and basement.
Latest Comment: 2/4/10-Completed

Stevenson Hall Room: Dining room In progress
09-4363.00 Dining Rm-GlassVest.-Stevenson Project Manager: Rodebaugh, Randy
Scope: Construct glass vestibule at the east entrance into the dining area of Stevenson Hall: sub contract the vestibule and exterior door; install openers, ceiling VCT; install raceway for openers; remove supply grille and relocate; cut holes for relocated grilles, cement in exist holes, inst.wall tile.
Latest Comment: 10/22/09-carps. inst. another threshold; stalcup didn't caulk left hand side

Stevenson Hall Room: Four Floors Unstarted
10-4669.00 Four Floors-Flooring-Stevenson Project Manager: Rodebaugh, Randy
Scope: Abate ACM floor tile in all rooms and halls; purchase and install new VCT in BSW closets; purchase and install carpeting in all resident's rooms and hallways of four floors at Stevenson Hall.
Latest Comment:

Student Rec Center Room: Lobby In progress
09-4351.00 Lobby-Counters-Student Rec Cen Project Manager: Rodebaugh, Randy
Scope: Construct and install two new counters; re-laminate existing counter to match new counters in lobby of the Rec Center; electricians will disconnect existing power; install raceway; pull wire; install devices, breakers, cable for TV, and LAN.
Latest Comment: 2/4/10-Completed

Student Services Building Room: In progress
07-3765.00 Water Heater-Student Services Project Manager: Updegraff, Dennis
Scope: Install new electric water heater in the Student Services Building.
Latest Comment: 6/5/08-Materials ordered

Student Services Building Room: Emerg.Gen. In progress
08-4083.31 Emergency Gen.Hook Up-SSB Project Manager: Bartlett, Chris
Scope: Core drill existing wall; run conduit, set boxes; pull wire/cable; hook up emergency generator; install controls from transfer switch; test, cleanup.
Latest Comment: 3/4/10-Finishing transfer switch

Student Services Building Room: E & W Sect. In progress
09-4484.00 East & West Sect-Roofs-SSB Project Manager: Carter, Mike, Jr.
Scope: Remove existing roofing materials; install new roofing materials on the east and west sections of the Student Service Building - work order does not include the materials that were purchased on a PO, by D.M.
Latest Comment: 2/4/10-Waiting weather to complete

Student Services Building Room: 5053 Unstarted
10-4664.00 Rm.5053-Assemb.Furniture-SSB Project Manager: Bailey, John
Scope: Assemble furniture purchased on PO # PP008354 - Center drawer.
Latest Comment:

Student Services Building Room: Exterior In progress
10-4701.00 Tuckpoint,Water Proof-SSB Project Manager: Craven, Jim
Scope: Tuckpoint and waterproofing at SSB.
Latest Comment:

Student Services Building Room: IT Cls, Data In progress
10-4723.00 IT closet,Data Rm.-Fiber-SSB Project Manager: Bartlett, Chris
Scope: Install fiber optic cable and terminate ends per IT instructions: run conduit; set boxes; pull wire/cable; data wiring; terminate fiber optic fibers for cabinets.
Latest Comment:

Taylor Hall Room: Both Towers In progress
09-4485.00 Replace Roofs-Taylor Hall Project Manager: Carter, Mike, J.
Scope: Remove existing roofing materials; install new roofing materials on the two tower of Taylor Hall; carpenters to construct hoist base; electricians will demo existing fan installations; run conduit, set boxes, pull wire/cable and reinstall fans, controls, etc.
Latest Comment: 2/4/10-Mtls. received; waiting weather

Taylor North Room: Stairwell In progress
10-4636.00 Replace Stairwell Doors-Taylor Project Manager: Rodebaugh, Randy
Scope: Remove 20 stairwell doors; purchase 20 steel doors and hardware; sand/prime/finish doors; install doors in the stairwell at Taylor North.
Latest Comment: 3/11/10-Continuing working

Taylor, Thomas Hall FS's Room: Kitchens In progress
10-4633.00 Fryer-Pizza Oven Receipt-Tay/Th Project Manager: Bartlett, Chris
Scope: Install 50A circuit for pizza heater and central circuit for fryer at Taylor/Thomas Dining: Demo existing; run conduit, set boxes; pull wire/cable; wire devices; install breakers; install controls; install new gas fryer.
Latest Comment: 1/7/10-Completed

Textbook Rental Room: Various In progress
07-3482.30 Cameras - Textbook Rental Project Manager: Bartlett, Chris
Scope: Install raceway, pull camera cables, install power & LANs to camera pods; install cameras, terminate and test; install all equipment for cameras. Work order also includes UPS for camera collector, camera collector, power supply, shelves for hardware and sixteen cameras; & 4 LANs for wireless.
Latest Comment: 3/4/10-Completed

Textbook Rental Facility Room: In progress
07-3482.14 Textbook Rental-Testing/Balanc Project Manager: Hilligoss, Rex
Scope: Provide professional services for testing and balancing of air and water systems at the new Textbook Rental Facility.
Latest Comment:

Thomas Hall North & South Room: Various In progress
09-4323.30 R&A Support - Thomas Hall N&S Project Manager: Rodebaugh, Randy
Scope: Demo clgs, install new 2'x2', inst.new lts in halls,apts; wire dining room; renovate kitchens, laundries in Apts; add room to single bedroom unit; doors on mailroom; basement remove/replace VCT tile; ceramic tile men's RR, tile on walls in bath hallways; patch/paint apts.;stain/seal doors.
Latest Comment: 3/11/10-Bidding materials

University Court Room: Pkg.Lot In progress
08-3908.10 Pkg.Lot-Improve-Design-U.Court Project Manager: Hilligoss, Rex
Scope: Design Services for University Court Parking Lot Improvements.
Latest Comment:

University Court Room: Various Apts In progress
09-4391.00 Replace 43 Doors-Univ.Ct. Project Manager: Rodebaugh, Randy
Scope: Replace 43 doors at University Court, as per request: demo doors/frames, prep, cleanup;
sand/stain/seal and varnish doors and paint door jambs; sand/touchup and varnish five
existing doors; install new door frames; doors; purchase/install new locksets; viewers and
mail slots.
Latest Comment: 3/11/10-Hampton done, on next bldg-plan to completed by end of week

University Court Room: Elliott In progress
10-4674.00 Elliot-Replace Heaters-U.Crt. Project Manager: Bartlett, Chris
Scope: Demo existing heaters, thermostats; install new heaters and thermostats; patch wood base and
patch/prime/paint wall.
Latest Comment: 3/11/10-Have begun heater installation

University Court Room: Bloomfield In progress
10-4675.00 Bloomfield-Replace Heaters-U.C Project Manager: Bartlett, Chris
Scope: Demo existing heaters, thermostats; install new heaters and thermostats; patch wood base and
patch/prime/paint wall.
Latest Comment:

University Court Room: Lancaster In progress
10-4676.00 Lancaster-Replace Heaters-U.C Project Manager: Bartlett, Chris
Scope: Demo existing heaters, thermostats; install new heaters and thermostats; patch wood base and
patch/prime/paint wall.
Latest Comment: 2/18/10-Trim being stained to match existing trim

University Court Room: Yorkshire In progress
10-4677.00 Yorkshire-Replace Heaters-U.C. Project Manager: Bartlett, Chris
Scope: Demo existing heaters, thermostats; install new heaters and thermostats; patch wood base and
patch/prime/paint wall.
Latest Comment: 2/18/10-Installing heaters

University Court - Cooper Room: Four Apts. In progress
10-4704.00 Renovate Four Apts-Cooper Project Manager: Rodebaugh, Randy
Scope: Renovate four apartments; remove existing cabinets, carpeting, patch/paint walls, install
new carpeting, ceramic tile floors; remove old wiremold, widen bathroom doors; new
doors/casings in rooms & closets; new lighting, new counters/counter tops; new faucets,
sinks, appliances.
Latest Comment: 3/11/10-Straightening walls; elec's rouged in; ACM rem. will begin Monday

University Crt-Lancaster Room: Apt.11,13,14 In progress
09-4255.00 Apt.11,13,14-Reno-Lancaster-UC Project Manager: Rodebaugh, Randy
Scope: Update apartments: patch/paint walls; new carpet, ceramic tile; remove old wiremold,etc;
widen bathroom doors; new doors/casings in rooms & closets; new lighting; new
counters/counter tops; new faucets, sinks; new appliances; new baseboards;closet shelves;
microwave shelf.
Latest Comment: 2/11/10-Completed

Various Room: Mech.Rms. Unstarted
07-3740.00 Var.Bldgs-Conrol.Comm.Connect. Project Manager: Helmink, Karl
Scope: Control-o-Tron Communications Connections.
Latest Comment:

Various Room: Various In progress
09-4456.00 FS-Install CO2 Tanks-Housing Project Manager: Updegraff, Dennis
Scope: Install CO2 tanks in various food services:
Latest Comment: 8/13/09-One completed out of four

Various Buildings Room: classrooms In progress
08-3921.00 Var.Bldgs-Emerg.Plan Maps-Camp Project Manager: Rodebaugh, Randy
Scope: Install Emergency planning maps in 240 classrooms across campus.
Latest Comment:

Various Buildings	Room: CW		In progress
10-4698.00 CW Interconnect-Various Bldgs		Project Manager: Weber, Chad	
Scope: Parts and labor for connecting CW mains in various buildings.			
Latest Comment:			
Various Buildings	Room: Coils		In progress
10-4699.00 CW - Cleaning-Various Bldgs.		Project Manager: Weber, Chad	
Scope: CW coil cleaning.			
Latest Comment:			
Various Buildings	Room: Various		In progress
10-4700.00 Misc.Support-ESCO III-Var.Bldg		Project Manager: Weber, Chad	
Scope: Misc. support for ESCO Phase III.			
Latest Comment:			
WEIU Transmitter Building	Room:		In progress
08-3946.10 Generator-Design-WEIU Trans.Bl		Project Manager: Weber, Chad	
Scope: Design services for installation of a generator at WEIU's off campus transmitter building.			
Latest Comment:			
WEIU Transmitter Building	Room:		In progress
08-3946.20 Generator-Construct-WEIU		Project Manager: Weber, Chad	
Scope: Installation of a generator at WEIU's off campus transmitter building.			
Latest Comment:			