

9th Street - Campus Room: 1821,1827 In progress
08-4027.10 9th.St.-Pkg.Lot-Campus-Design Project Manager: Hilligoss, Rex
Scope: Design Services for parking lot at 1821 & 1827, 9th Street.
Latest Comment:

Andrews Hall Room: Exterior In progress
08-3893.00 Repair Masonry-Andrews Hall Project Manager: Craven, Jim
Scope: Repair outside of building and seal with caulking and HB100 masonry sealant, to stop leaks.
Latest Comment: 9/25/08-Half done at Lawson

Andrews Hall Room: Roof In progress
08-4144.00 Re-Roof-Andrews Hall Project Manager: Carter, Mike, Jr.
Scope: Re-roof Andrews Hall: Demo existing roofing materials; electricians demo exist.feed, run conduit, set boxes, pull wire/cable; motor controllers, EC to raise exhaust fans carpenters to build roof curbs and insulate duct runs to fans; install new roofing materials.
Latest Comment: 10/3/08-All fans are on new curbs;last duct work being built this week.

Andrews Hall, Lawson Hall Room: Various In progress
06-3367.10 Design Sprink.1-Andrews/Lawson Project Manager: Helmink, Karl
Scope: Design Services for Andrews/Lawson Sprinkler Project.
Latest Comment:

Andrews Hall, Lawson Hall Room: Various In progress
06-3367.20 Construct-Sprinklers-And/Law Project Manager: Helmink, Karl
Scope: Sprinkler project - Construction.
Latest Comment:

Booth Library Room: Edgar Room In progress
05-2842.00 Edgar Room-Renovations-Booth Project Manager: Black, Deb
Scope: Construct and install glass doors for south cabinets; install downlights & glass shelving in the south cabinets; increase depth of south cabinets; install new ceiling tile & pendant lighting; purchase two leather chairs, table, table lamp.
Latest Comment: 10/9/08-Shimmers giving price on glass doors

Booth Library Room: Parapet wall In progress
08-3884.00 Const./Install Flashings-Booth Project Manager: Carter, Mike, Jr.
Scope: Remove cap stone; purchase 16 oz.soft copper valley rolls (2' x 50'); construct and install copper flashing on parapet wall; relay cap stone at Booth.
Latest Comment: 6/26/08-Masons may do some additional caulking

Booth Library Room: Penthouse Unstarted
08-4051.00 ENS-Link to Simplex-Booth Lib. Project Manager: Bartlett, Chris
Scope: Install a tie in between Emergency Notification siren and Simplex.
Latest Comment:

Booth Library Room: 4th Flr.Lnge In progress
08-4150.00 4th Flr.Lounge-Ice Mach.-Booth Project Manager: Updegraff, Dennis
Scope: Hook up ice machine, that was purchased by the department, in the fourth floor lounge/kitchen of Booth Library: reconfigure 2 upper cabinets; build a stainless steel base and cover exposed pipes; install raceway, pull wire, install receptacle; plumb ice machine.
Latest Comment: 10/2/08-Completed

Buzzard,McAfee,Phys.Sci. Room: Various Unstarted
09-4261.00 Move Projectors-Buzz.,MCA,PS Project Manager: Bartlett, Chris
Scope: Move projector, brackets, power and cable to align with Smartboards in Buzzard 1302, 1103, 2440; McAfee 2611, 2621 and Physical Science 3060.
Latest Comment:

Campus Room: Parking Lots In progress
07-3736.10 Pkg.Lot Maint.-Campus-Design Project Manager: Shrake, Steve
Scope: Design Services for Parking Lot Maintenance and improvements to the parking lots at Pemberton Hall and McAfee.
Latest Comment:

Campus Room: Parking Lots In progress
07-3736.20 Pkg.Lot.Maint.-Construct.-Camp Project Manager: Hilligoss, Rex
Scope: Parking Lot Maintenance: mill, repave, curbing/gutter work Pemberton lot; mill, repave, curbing/gutter work McAfee lot; minor repairs and seal coat over skid pad and restriping at O'Brien west lot; and 15 other lots will receive crack repair.
Latest Comment:

Campus	Room: Exterior		Unstarted
08-3909.10	Landscape Improv-Design-Campus	Project Manager: Shrake, Steve	
	Scope: Design Services for campus landscape improvements.		
	Latest Comment:		
Campus	Room:		In progress
08-3949.00	Landscaping,Site Furn.-Campus	Project Manager: Perry, Justin	
	Scope: Landscaping and site furniture for various locations across campus.		
	Latest Comment:		
Campus	Room: Sidewalks		In progress
08-4000.00	Sidewalk Repairs-Hsng-Campus	Project Manager: Craven, Jim	
	Scope: Various sidewalk repairs at Housing locations on Campus.		
	Latest Comment: 7/31/08-Setting forms at Univ.Court		
Campus	Room: 1821,1827		In progress
08-4027.20	9th St.-1821,1827-Parking Lot	Project Manager: Hilligoss, Rex	
	Scope: Construct New parking lot at 1821-1827 Ninth Street.		
	Latest Comment:		
Campus	Room: North Quad		Unstarted
08-4053.10	N.Quad Drainage-Campus-Design	Project Manager: Hilligoss, Rex	
	Scope: North Quad Storm Drainage Improvement-Design.		
	Latest Comment:		
Campus	Room: Exterior		In progress
08-4057.00	ENS Sirens - Campus	Project Manager: Bartlett, Chris	
	Scope: Wire 120 V, 15 A service to two new foundations for Emergency Notification System's sirens at 9th Street parking lot and Rec Fields (softball diamonds): contractors to supply modulator sirens, etc. and poles.		
	Latest Comment: 8/28/08-Completed		
Campus	Room: Various		In progress
08-4088.10	Signage-Des.Assistance-Campus	Project Manager: Shrake, Steve	
	Scope: Design assistance to prepare bid documents for campus signage projects.		
	Latest Comment:		
Campus	Room:		In progress
08-4088.30	Inst.Graphics-Signage-Campus	Project Manager: South, Mike	
	Scope: Install vinyl graphics to aluminum sign stock for 39 directional and building identification signs.		
	Latest Comment: 10/9/08-One sign to be installed		
Campus	Room:		In progress
08-4088.31	Signage-Install Signs-Campus	Project Manager: Shrake, Steve	
	Scope: Install campus signage on foundation system provided by others; wire one sign for lighting.		
	Latest Comment:		
Campus	Room: Pond		In progress
08-4156.00	Pond-Irrigation Pump-Campus	Project Manager: Perry, Justin	
	Scope: Drain 2-3 ft. of campus pond, cut in new 10' diameter inlet into the pond pumphouse wet pit, construct a new flexible 10" tubing approximately 8' long; gravity feed to wet pit w/a homemade filter bos - design by maintenance.		
	Latest Comment:		
Campus	Room:		Unstarted
09-4181.00	Misc. Abatement - Campus	Project Manager: Black, Deb	
	Scope: Misc. abatement needs are required in support of R&A projects, in General Revenue Buildings.		
	Latest Comment:		
Campus	Room:		In progress
09-4182.00	Misc. Moving - Campus	Project Manager: Black, Deb	
	Scope: Misc. moving expenses as required in support of R&A projects in General Revenue Buildings.		
	Latest Comment:		
Campus	Room: Various		Unstarted
09-4246.00	Misc.Improvements-Campus	Project Manager: Hilligoss, Rex	
	Scope: Misc. Campus Improvements - sidewalk repair and replacements as needed throughout campus.		
	Latest Comment:		

Campus-Exterior Signage Room: Exterior In progress
08-4088.21 Signage-Install-Acad Buildings Project Manager: Shrake, Steve
Scope: Signage installation for various Academic buildings & directional signage.
Latest Comment:

Carman Hall Room: Various Unstarted
09-4198.00 Basement Clgs,Flooring-Carman Project Manager: Rodebaugh, Randy
Scope: Demo existing ceiling, lighting, exit signs, cameras, smoke detectors, and support raceway in basement of Carman South and tunnel and elevator hall in North; demo VCT in south basement, tunnel and first floor lobby of north; Installing new clg, lights & reinstalling smokes, exits, cameras and new VCT in above areas.
Latest Comment:

Coleman Hall Room: CW piping Unstarted
07-3537.00 CW Heat Trace - Coleman Hall Project Manager: Bartlett, Chris
Scope: Install heat trace on relief valves at Coleman Hall: install raceway; pull wire; install heat trace; insulate heat trace.
Latest Comment:

Coleman Hall Room: E.Mech.Rm. In progress
08-3863.00 E.Mech.Rm.-Repl.HW Lines-Colem Project Manager: Updegraff, Dennis
Scope: Replace hot water supply and return in Coleman Hall's east mechanical equipment room; carpenters to build scaffolding; remove asbestos from piping.;plumbers install new HW supply and return lines; remove scaffolding.
Latest Comment: 6/5/08-Completed

Coleman Hall Room: English In progress
09-4237.00 English-Assemb.Furn-Coleman Project Manager: Bailey, John
Scope: Assemble furniture purchased on PO # PX005888 - Presentation Rail.
Latest Comment: 10/2/08-Completed

Coleman Hall Room: 2159 Unstarted
09-4266.00 Rm.2159-Assemb.Furn.-Coleman Project Manager: Bailey, John
Scope: Assemble furniture purchased on PO # PX 006090 - Desk Assembly.
Latest Comment:

Douglas Hall Room: In progress
04-2455.15 HVAC Balancing-RRs-Douglas Project Manager: Weber, Chad
Scope: Balancing of new HVAC systems at Douglas Hall.
Latest Comment:

Douglas Hall Room: Common areas In progress
08-3955.00 Cameras - Douglas Hall Project Manager: Bartlett, Chris
Scope: Purchase cameras, Kollector, power supply. Install cameras; install raceway; pull cables; install equipment and terminate devices.
Latest Comment: 5/22/08-Work will resume after summer installation work

Douglas Hall Room: Exterior Drs Unstarted
08-4002.00 Repl.Exterior Doors-Douglas Project Manager: Rodebaugh, Randy
Scope: Replace all exterior doors at Douglas Hall: sub-contract door replacement; remove floor closers and repair floor.
Latest Comment:

Douglass Hall Room: 1st/basement In progress
07-3582.00 Renovations-1st,Basement-Dougl Project Manager: Rodebaugh, Randy
Scope: Remove floor tile; patch, paint ceilings & walls; stain/seal/varnish; install new doors, mini blinds; purchase and install new carpet, base; replace ceiling tile.
Latest Comment: 9/25/08-Installing panels, carpenters completed

Fine Arts Room: Various In progress
08-4072.00 Assemble Furniture-Fine Arts Project Manager: Rodebaugh, Randy
Scope: Assemble furniture purchased on POs - PP003472, PP003473, PP103471, PP103472, PP103473, PP103474, PP203471, PP203473, PP403471, PP403472, PP403473, PP403474, PP503471, PP503472, PP503473, PP603471, PP603472, PP603473, PP603474, PP703471, PP703473, PP803471, PP803472, PP803473, PP803474, PP903472, PP903474
Latest Comment: 6/5/08-assembling as needed

Fine Arts Room: 1983,1790 In progress
09-4192.00 Rm.1983,1790-Rewire outlets-FA Project Manager: Bartlett, Chris
Scope: Rewire five 208 single phase outlets to 208 three phase outlets. Four outlets are in room 1983, and one is located in room 1790: demo existing wiring; pull new wire; wire receptacles; install new breakers.
Latest Comment: 9/25/08-Completed

Fine Arts Room: Various In progress
99-1107.34 Ceiling Panels - Fine Arts Project Manager: Rodebaugh, Randy
Scope: Carpenters to install 4500 wire ceiling panels in existing ceiling grid.
Latest Comment: 10/9/08-Completed

Fine Arts Building Room: Various In progress
08-4045.00 Ceiling Projectors-Fine Arts Project Manager: Bartlett, Chris
Scope: Install 23 clg. projectors in 21 rms.: pull cables; install projectors, brackets, speakers in rms.0340, 0435, 1353, 1360, 1518, 1524, 1550, 1620, 1640, 1920, 2040, 2060, 2122, 2340, 2690, 2710, 2790, 2920 & 2960. Pull cables; inst. 2 projectors,brackets,speakers in rms 2630 & 2650.
Latest Comment: 9/25/08-Waiting speakers

Fine Arts Building Room: 0490 In progress
08-4158.00 Rm.0490-LANs,Power,Reader-FA Project Manager: Bartlett, Chris
Scope: Install two LANs, two electrical receptacles and a Biometric Reader in room 0490 for BSW use: Install raceway, pull wire, terminate receptacle; install LANs, pull cable, terminate and test.
Latest Comment: 8/7/08-completed

Fine Arts Building Room: Various Rms. In progress
09-4183.00 Re-Core Locks-PH II-Fine Arts Project Manager: Bailey, John
Scope: Phase II of the Re-core of locks for the Fine Arts Building.
Latest Comment:

Fine Arts Building Room: Various In progress
09-4197.00 Assemble furniture-Fine Arts Project Manager: Rodebaugh, Randy
Scope: Assemble furniture ordered from various vendors.
Latest Comment: 9/25/08-Completed

Fine Arts Building Room: Various In progress
09-4223.00 Inst.Nine Wireless Points-FA Project Manager: Bartlett, Chris
Scope: Install 9 wireless access points & relocate access LAN drops by chair's office in the Fine Arts Building.
Latest Comment:

Fine Arts Building Room: 2980,2770 In progress
09-4231.00 Rms.2980,2770-Lt.Switches-FA Project Manager: Bartlett, Chris
Scope: Install light switches in rooms 2980 and 2770 of the Fine Arts Building. Rooms were wired with motion sensors only - department requests light switches. Pull wire, cables; wire devices and controls.
Latest Comment: 10/8/09-Switches installed

Fine Arts Building Room: 1930 Unstarted
09-4232.00 Rm.1930-Move Vent-Fine Arts Project Manager: Kistner, Ed
Scope: Move the farthest east vent, approximately 14" towards the east in room 1930 of the Fine Arts Building: purchase additional spiral duct, and splice collar; set up scaffolding; attach new duct and collar; move diffuser/vent; remove scaffolding.
Latest Comment:

Fine Arts Building Room: Various In progress
99-1107.33 Move Back - '09 - Fine Arts Project Manager: Hilligoss, Rex
Scope: Move various offices, classrooms, etc. from temporary locations to the newly renovated/constructed Fine Arts building - FY '09 moving.
Latest Comment:

Ford Hall Room: Res.Rooms Unstarted
08-4099.00 Security Screens-Ford Hall Project Manager: Rodebaugh, Randy
Scope: Purchase and install security screens on 72 lower resident room's windows in Ford Hall.
Latest Comment:

Greek Court 5A Room: Various In progress
08-3997.00 5A-Relocate LANs,Rewire-G.Crt. Project Manager: Bartlett, Chris
Scope: Demo LANs; demo existing wiring; pull new wire; terminate devices; install new panel; pull new circuits; relocate LANs in walls at Greek Court 5A.
Latest Comment: 8/28/08-Completed

Greek Court 6B Room: Various In progress
08-3998.00 6B-Rewire-Greek Court Project Manager: Bartlett, Chris
Scope: Demo existing wiring; pull new wire; install new panel; install new circuits and install devices in Greek Court 6B.
Latest Comment: 8/28/08-Completed

Human Services Room: 2105 In progress
09-4174.00 Rm.2105-Assemb.Furn.-Hum.Serv. Project Manager: Bailey, John
Scope: Assemble furniture purchased on PO # PP005470 - Office Assembly.
Latest Comment: 10/6/08-Completed

Human Services Room: 2105 In progress
09-4175.00 Rm.2105-Assemb.Furn.-Hum.Serv. Project Manager: Bailey, John
Scope: Assemble furniture purchased on PO # PP105470 - Overhead cabinet.
Latest Comment: 10/6/08-Completed

Human Services Building Room: S.Entrance In progress
08-4016.00 S.Ent.-Renovate Drs-Hum.Serv. Project Manager: Rodebaugh, Randy
Scope: Install lite kits in existing south public entrance & vestibule doors; prep and paint all four doors.
Latest Comment: 7/3/08-Completed

Human Services Building Room: 2105 In progress
09-4219.00 Rm.2105-Assemb.Furniture-H.S. Project Manager: Bailey, John
Scope: Assemble furniture purchased on PO # PX005804 - drawer, in room 2105 of the Human Services Building.
Latest Comment: 10/6/08-Completed

Human Services Building Room: 1301 In progress
09-4236.00 Rm.1301-Assemb.Furniture-H.S. Project Manager: Bailey, John
Scope: Assemble furniture purchased on PO # PX005842 - work stations.
Latest Comment: 10/6/08-Completed

Klehm Hall Room: Unstarted
03-2288.10 Replace Chiller-Des.Klehm Hall Project Manager: Helminck, Karl
Scope: Design Services for Single Stage Absorption Chiller in Klehm Hall.
Latest Comment:

Klehm Hall Room: 1411 In progress
06-3200.30 Rm.1411-Dishroom-Klehm Hall Project Manager: Rodebaugh, Randy
Scope: Remove metal kitchen cabinets, sink,dishwasher etc.; tremove floor tiles; trench for floor drain; install drain; plumb for dishmachine; run power; construct walls; paint one side of new walls; install FRP board on inside walls; inst.ceiling grid w/washable clg.tiles; inst.new floor tile; flex duct,new diffusers; hook up dishmachine;
Latest Comment: 7/3/08-Completed

Klehm Hall Room: 1411 In progress
06-3200.31 Rm.1411-Phase II-Klehm Hall Project Manager: Rodebaugh, Randy
Scope: Phase II renovations in room 1411: demo existing cabinets, perimeter piping, sinks, floor tile, ceiling tile in southeast of section of kitchen, from new dishroom south, to stub wall and east; trench floor for drain; rough in for drain; rough in utilities for proposed equipment.
Latest Comment: 9/25/08-Plumbers finished; ready to pour floor

Klehm Hall Room: Basement In progress
09-4161.00 Reheat Coils-PH.II-Klehm Hall Project Manager: Kistner, Ed
Scope: Phase II, Replace remaining reheat coils in the basement of Klehm Hall; construction laborers will insulate pipes.
Latest Comment: 10/9/08-insulation completed, ceilings back, job is completed.

Klehm Hall Room: 1311 Unstarted
09-4167.00 Rm.1311-Assemb.Furn.-Klehm Project Manager: Bailey, John
Scope: Assemble furniture purchased on PO # PP005384 - Desk Assemblies.
Latest Comment:

Klehm Hall Room: Dark room Unstarted
09-4224.00 Dark Room-Minor Renov-Klehm Project Manager: South, Mike
Scope: Remove stainless steel sink and associated plumbing (remove PVC piping, cap off at wall);
Paint walls and ceiling white-to cover black; paint floor grey; remove towel holder; install
one LAN drop on South wall; construct door frame, install wood door in the dark room next to
room 1131.
Latest Comment:

Lantz Building Room: B.Ball Crt. In progress
08-3960.00 B.Ball Crt-Rem.Scorebrds-Lantz Project Manager: Rodebaugh, Randy
Scope: Remove old scoreboards, patch and repaint lower level walls, varnish wood doors of Lantz
Basketball court.
Latest Comment: 9/25/08-Completed

Lantz Building Room: Concourse In progress
08-4019.00 Conc.-Inst.Cabinet,Ltg-Lantz Project Manager: Bartlett, Chris
Scope: Install "in kind" cabinet; purchase and install lighting in new cabinet; purchase and
install lock; in the concourse of Lantz.
Latest Comment: 8/7/08-Completed

Lantz Building Room: E,W Hallway In progress
08-4024.00 E.W. Halls-Repl.HW Lines-Lantz Project Manager: Updegraff, Dennis
Scope: Replace hot water lines and hot water return lines in the east-west hallway of the north end
of Lantz; carpenters remove and replace metal ceilings and abate as needed.
Latest Comment: 10/2/08-Completed

Lantz Building Room: IT closets In progress
08-4060.00 IT Closets-Cooling,Power-Lantz Project Manager: Bartlett, Chris
Scope: Install cooling and power in the IT closets at Lantz: demo of existing elec.; run conduit,
set boxes; pull wire; install breakers; set unit; remove steam & condensate lines; remove
existing cage & install plywood mounting board, change core, as identified in the WTC 13
report.
Latest Comment:

Lantz Building Room: Gymnasium In progress
09-4200.00 Gym Floor-Refinish Flr.-Lantz Project Manager: Percy, Steve
Scope: Outside contractor to sand floor down to bare wood, Eastern painters will layout lines &
graphics; paint lines, ribbons, and graphics, apply three coats of varnish to floor.
Latest Comment: 10/2/08-EC will be final connecting floor angle.

Lantz Building Room: Arena In progress
09-4229.00 Arena-Doors-Lantz Building Project Manager: South, Mike
Scope: Remnove doors; install temporary panels; patch and paint five double wooden doors in Lantz
arena: strip doors to remove varnish; prime/paint doors and frames; remove temp panels and
reinstall doors.
Latest Comment:

Lantz Building Room: 2014 Unstarted
09-4268.00 Rm.2014-Countertop-Lantz Project Manager: Rodebaugh, Randy
Scope: Construct and install 13' long countertop, 24" deep in room 2014 of the Lantz Building.
Latest Comment:

Lantz Building Room: 2581 Unstarted
09-4278.00 Rm.2581-Assemb.Furniture-Lantz Project Manager: Bailey, John
Scope: Assemble furniture purchased on PO # PX006145 - office assembly.
Latest Comment:

Lantz, SSB, Old Main Room: Unstarted
07-3530.30 HVAC Mod-Lantz,SSB.OM-R&A Project Manager: Weber, Chad
Scope: Construct walls in Lantz and SSB; ceiling removal and reinstallation at SSB and Old Main;
abatement by KAM Solutions and testing and balancing by TBI.
Latest Comment:

Lantz,SSB, Old Main Room: Unstarted
07-3530.20 Misc.HVAC Mod-Lantz,SSB,O.M. Project Manager: Weber, Chad
Scope: HVAC upgrades at Old Main, Student Services Building and Lantz weight room - construct.
Latest Comment:

Lantz,SSB,Security Room: HVAC In progress
07-3530.10 Misc.HVAC Mod-Design Project Manager: Helmink, Karl
Scope: Misc. HVAC modifications - Lantz, Student Services Building, and Security - Design
Latest Comment:

Lawson Hall Room: Various In progress
07-3633.31 Cameras - Lawson Hall Project Manager: Bartlett, Chris
Scope: Install raceway; pull cable; install cameras and terminate devices; purchase cameras, Collectors, power supply devices; Otis Elevator's support charges; construct scaffolding; purchase/install access panels; carpenter support.
Latest Comment: 8/28/08-Two cameras left to install

Lawson Hall Room: Various In progress
08-3996.00 Renovations - Lawson Hall Project Manager: Rodebaugh, Randy
Scope: Renovations to Lawson to include: remove and replace ceiling tiles for sprinkler project;renovate basement into offices; renovate two director apartments; renovate public restrooms on 1st; constuct glass wall and door to enclose section of lobby.
Latest Comment: 10/9/08-Installing first flr.men's restroom's stalls.

Lawson Hall Room: 2nd Flr.RRs In progress
08-4005.00 2nd Flr.RR-Renovations-Lawson Project Manager: Updegraff, Dennis
Scope: Divide second floor restroom, shower area into eight individual restroom facilities: demo most interior existing walls, demo plumbing,fixtures,electric,tile etc.; construct central plmb.wall; construct individual rooms;install all new stools, showers, lavatories; lay cermaic tile on walls, floors; inst.lighting,hand driers,grab bars, etc.
Latest Comment: 10/2/08-Tops to be changed; changing scope to include other work on second.

Lawson Hall Room: 9th Floor In progress
08-4036.00 9th Flr-S.Side Renov.-Lawson Project Manager: Rodebaugh, Randy
Scope: Renovate resident rooms south side of 9th floor; renovate center rooms, hallways on both sides:demo exist.wiring,ltg.,phone wiring,cable TV,raceway, smokes; VCT,install raceway,pull wire,term.device,inst.breakers, lighting, elec.smokes;ceiling; doors & hardware; carpet, tile; patch/pain.; stain/seal/varnish 94 doors.
Latest Comment: 9/25/08-E.C. finishing up.

Lawson Hall Room: Exterior drs Unstarted
08-4139.00 Inst.Door Openers-Lawson Hall Project Manager: Bartlett, Chris
Scope: Install door openers on exterior doors of Lawson Hall: prep; install raceway; pull wire and cable; install openers and panel; hook up door openers.
Latest Comment:

Life Science Room: 1081 In progress
06-3359.00 Rm.1081-Floor Tile-Life Scienc Project Manager: Rodebaugh, Randy
Scope: Demo existing floor tile and base; prep floor for new; install new VCT floor tile; install new base in room 1081 of the Life Science .
Latest Comment: 11/30/06-Completed

Life Science Room: Various In progress
08-3999.00 VCT Replacement- Life Science Project Manager: Rodebaugh, Randy
Scope: Remove existing tile and replace with new vinyl tile in the following rooms in Life Science: 1021, 2072, 2029, 3027, 3023, 3025, 3029, 3043 and 3075. Remove tile and install new in the hallway outside of room 3023 to 3029.
Latest Comment: 6/5/08-Mtls all ordered.

Life Science Building Room: 2020,22,24 In progress
08-3927.00 Rms.2020,2022,2024-Renov-LS Project Manager: Rodebaugh, Randy
Scope: In Rm. 2020-Remove shelves, cabinets and sinks along walls; patch and paint walls; install electrical receptacles along the top of new cabinets (ordered by Department); install electric to new island (ordered by Dept.); install light switch near main entrance door; block off door to the west; install new 2x2 clg, flr.tile and lights.Inst.new lts.in 2022,2024.
Latest Comment: 9/25/08-Cabinet installers will be in Monday,Tuesday-carpenters done

Life Science, LS Annex Room: Data Closets In progress
08-4064.00 Data Closets-Cooling,Power-LS Project Manager: Bartlett, Chris
Scope: Install cooling and additional power to Data Closets; Closet 1 and Closet 2, in the Life Science Building and Annex, and fire rating the closet as identified in the WTC 13 report.
Latest Comment:

Lincoln Hall Room: Four Floors In progress
07-3547.00 Four Floors-Renovate-Lincoln Project Manager: Rodebaugh, Randy
Scope: Remove flr.tile; inst.carpet; patch walls; rem.exist.doors, install new; rem.curtain rods, install mini blinds; replace clg.tile as needed;patch/paint rms.,halls,stairways,baths,lunges; sand/stain/seal doors; redo shower floors;elecs.support as reqd.
Latest Comment: 8/21/08-Cleaning up odds & ends, rooms are ready

Lincoln Hall Room: Basement In progress
08-3942.00 Ren.Kitch,laund,recyc.rm-Linc. Project Manager: Rodebaugh, Randy
Scope: Renovate kitchenette; laundry rm; recylce rm and south hallway, replace flooring in lounge in the basement of Lincoln Hall: demo kitchenette,lighting,laundry rm.,FA devices,conduits/wiremold; install new tile, carpet, ceilings, cabinets, wiring, conduit; patch/paint. Re-install FA, laundry room in new location
Latest Comment: 10/2/08-Painters taping & finishing kitchen area.

Lincoln Hall Room: Common areas In progress
08-3956.00 Cameras - Lincoln Hall Project Manager: Bartlett, Chris
Scope: Purchase cameras, Kollector, power supply. Install cameras; install raceway; pull cables; install equipment and terminate devices.
Latest Comment: 5/22/08-Work will resume after summer installation work

Lincoln Hall Room: Basement In progress
09-4189.00 Bsmt-Lounge,Vend.Flooring-Linc Project Manager: Rodebaugh, Randy
Scope: Remove exist.carpeting in lounge, abate floor tile in lounge, vending area, and connecting hall; purchase and install new carpeting in lounge; purchase and install new VCT in vending area and connected hall of Lincoln basement.
Latest Comment:

Lumpkin Hall Room: 1120,26,10 In progress
07-3746.00 Rms1120,1110,1126-Reno-Lumpkin Project Manager: Bartlett, Chris
Scope: Room 1120:remove existing carpet/install new; install floor electrical receptacles, run power cable for projectors, screens; relocate sprinkler heads; construct soffits; ...SEE ATTACHMENT FOR FULL DESCRIPTION.
Latest Comment: 10/9/08-Completed

M.L.K. University Union Room: SW Building In progress
07-3751.00 Upgrade FA System-Union Project Manager: Bartlett, Chris
Scope: Upgrade fire alarm systems in the west section of the M.L.K. University Union: demo existing wiring; run conduit; set boxes; run wire/cable; inst.panelboards; main annunciator panel; instal 204 fire alarm devices; remove door & frame at east end of bridge; install new frame and fire door; paint frame & doors; Simplex to program system.
Latest Comment: 9/25/08-Ordered

M.L.K. University Union Room: Roof In progress
07-3752.10 Replace Cool.Tow.-Design-Union Project Manager: Helminck, Karl
Scope: Design Services for: Remove and replace cooling tower at the Union: Salvage existing cooling tower from Klehm; remove existing tower from 1972 addition of the Union; install salvaged tower at the Union; make all piping and electrical connections.
Latest Comment:

M.L.K. University Union Room: Roof In progress
07-3752.20 Replace Cool.Tow.Union-Constr. Project Manager: Crockett, David
Scope: Replacement of the Union Cooling Tower.
Latest Comment: 5/15/08-Insulation almost done - to be completed in basement

M.L.K. University Union Room: Book Store In progress
08-4049.00 Bk.Str.-Loading Dock Drs.Union Project Manager: Rodebaugh, Randy
Scope: Replace loading dock doors at the Book Store in the Union; with new steel doors and frames equipped with 4 hinges on each door; prime and finish frames.
Latest Comment:

M.L.K. University Union Room: East Bldg. In progress
08-4114.00 E.Bldg-Clgs.1st,E&W Strs-Union Project Manager: Rodebaugh, Randy
Scope: Take down old spline ceiling and install new 2x2 layin ceiling on first floor; install new 2x2 lights and install new lights in stairways.
Latest Comment: 9/25/08-Will begin after Homecoming

M.L.K. University Union Room: BA, Walkway In progress
08-4152.00 Bowling-Ltg,WalkwayTV-Union Project Manager: Bartlett, Chris
Scope: Install can lights in Bowling Alley staircase. Install flat panel TV in MLK walkway on NE wall; install can lighting in the stairwell ceiling to Mech.Rm.-three lights in center of ceiling; run conduit/set boxes; pull wire and cables; install lighting; carpenters install scaffolding for electricians.
Latest Comment: 7/17/08-Completed-camera added, will write CO

M.L.K. University Union Room: Grand Ballrm Unstarted
09-4227.00 GBR-Inst.Extron Elec-Union Project Manager: Bartlett, Chris
Scope: Install Extron Electronics in lectern and controls for DVD & VCR control on Grand Ballrrom stage: run conduit, set boxes; pull wire and cables.
Latest Comment:

M.L.K. University Union Room: 3055 In progress
09-4235.00 Rm.3055-Assemb.Furniture-Union Project Manager: Bailey, John
Scope: Assemble furniture purchased on PO # PX005808-Desk Assembly.
Latest Comment: 9/30/08-Completed

M.L.K. University Union Room: Rathskeller In progress
09-4260.00 Catering-Steamers Power-Union Project Manager: Bartlett, Chris
Scope: Install power to steamers: run conduit, set boxes; pull wire & cable; wire devices; install breakers and circuit tie ins; install stacked steamers.
Latest Comment: 10/9/08-Completed

McAfee Room: Restrooms In progress
08-3862.00 RRs-Inst.On Demand HW htrs-McA Project Manager: Updegraff, Dennis
Scope: Install five on demand water heaters in three men's and two women's restrooms; abate cold water lines at existing water heater; install 5 Chicago lavatory faucets in three restrooms and plug off old water line; install raceway, breakers; pull wire; terminate devices for power to water heaters.
Latest Comment: 6/5/08-Water heaters rec'd.

McAfee Room: Various In progress
08-4077.00 Rms.2232-2272 Renov.-McAfee Project Manager: South, Mike
Scope: Patch/paint rms, 2232, 2236, 2240, 2248, 2244, 2260, 2264, 2268, and 2272; purchase/install thermal drapes; refurbish or paint door frames; patch/repair doors; clean and refinish terrazzo; repair clg.damage; improve lighting; remove.rearrange shelves in 2244; remove urinals/install hand sink in 2264; install dr. in 2268; rem.carpet, clean terrazzo, improve ltg, install kitchenette in rm.2272.
Latest Comment: 10/8/09-Base poured; terrazzo poured; ready to grind.

McAfee Room: 1214 Unstarted
08-4127.00 Rm.1214-Assemb.Furn-McAfee Project Manager: Bailey, John
Scope: Assemble furniture purchased on PO # PP004931-Table.
Latest Comment:

McAfee Room: Various In progress
08-4143.00 Restore Rms.After FA-McAfee Project Manager: Hilligoss, Rex
Scope: Restore rms.after Fine Arts moves out: N.Gym - remove ceiling, lighting; storage rooms; patch walls & floors; refinish floor. Percussion Lab - remove draperies, drapery tracks, insulation; patch/paint as needed. Stage S.Gym-Remove HVAC; Repair power;2210-Demo chipbrd walls;patch/pnt.; relocate power/LANs, inst.dropped clg.lights; 1341-move wall; 1611-rem.sinks.
Latest Comment: 10/9/08-Ready to hang ceiling in percussion lab.

McAfee Room: 2230 Unstarted
09-4264.00 Rm.2230-Assemb.Furn.-McAfee Project Manager: Bailey, John
Scope: Assemble furniture purchased on PO # PX105959-Office Assemblies.
Latest Comment:

McKinney Hall Room: Res.Rooms Unstarted
08-4100.00 Security Screens-McKinney Hall Project Manager: Rodebaugh, Randy
Scope: Purchase and install security screens on 72 lower resident room's windows in McKinney Hall.
Latest Comment:

Ninth Street Hall Room: Addition In progress
07-3577.20 Addition-Construct-9th St.Hall Project Manager: Shrake, Steve
Scope: General construction contract for the Student Success Center addition to Ninth Street Hall.
Latest Comment:

Ninth Street Hall Room: Addition In progress
07-3577.30 Construct-Addition-9th St. Hal Project Manager: Shrake, Steve
Scope: Start up funds for build out of the building shell.
Latest Comment:

O'Brien Stadium Room: Locker room In progress
08-4029.00 Locker Rm-Renovations-O'Brien Project Manager: Rodebaugh, Randy
Scope: Install tile in drying area, locker room; shower room and shower walls;demo old lockers, remove existing carpet; install new specialty carpet; patch/paint walls,ceilings, doors,cubicals.; demo old lights & raceway; install new raceway, pull wire install lights; remove urinals and install new; install new Bradley MG-3 lavatory; rerount grilles,new duct work.
Latest Comment: 9/11/08-Need to install curb at showers; elec's installing fans

O'Brien Stadium Room: 1005 Unstarted
09-4185.00 Rm.1005-Clg.Projector-O'Brien Project Manager: Bartlett, Chris
Scope: Install bracket, projector, pull cables, install raceway and terminate receptacle; install screen in room 1005, O'Brien Stadium.
Latest Comment:

O'Brien Stadium Room: 1104 Unstarted
09-4186.00 Rm.1104-Clg.Projectors-O'Brien Project Manager: Bartlett, Chris
Scope: Install brackets, projectors, pull cables, install raceways and terminate receptacles; install screens (four projectors and four screens) in room 1104, O'Brien Stadium.
Latest Comment:

O'Brien Stadium Room: 1009 Unstarted
09-4187.00 Rm.1009-Clg.Projector-O'Brien Project Manager: Bartlett, Chris
Scope: Install bracket, projector, pull cables, install raceway and terminate receptacle; install screen in room 1009, O'Brien Stadium.
Latest Comment:

O'Brien Stadium Room: 1010 Unstarted
09-4188.00 Rm.1010-Clg.Projector-O'Brien Project Manager: Bartlett, Chris
Scope: Install bracket, projector, pull cables, install raceway and terminate receptacle; install screen in room 1010, O'Brien Stadium.
Latest Comment:

Old Main Room: Exterior In progress
08-4052.00 Ext.Appearance/Shell Improv.OM Project Manager: South, Mike
Scope: Exterior appearance/shell improvements to Old Main to include: painting of the fire escapes; lead abatement and painting the trim of 30 windows: remove gutters and downspouts and replace with new copper gutters and downspouts.
Latest Comment: 7/3/08-08 funding completed - ready to begin on '09

Old Main Room: 1220 Unstarted
08-4138.00 Rm.1220-Add Power-Old Main Project Manager: Bartlett, Chris
Scope: Reconfigure existing wiring to accept the new office layout in rrom 1220 Old Main.
Latest Comment:

Old Main Room: 1025,1029 Unstarted
09-4199.00 Budget Off-Minor Ren.-Old Main Project Manager: Rodebaugh, Randy
Scope: Change door swing on room 1029; remove door, patch door frame, rehang door; purchase and install new blinds in room 1025; purchase and install wall connectors and panels in reception area of the Budget Office complex.
Latest Comment:

Old Main Room: 1139 In progress
09-4204.00 Business Off.-Elec.,LAN-O.M. Project Manager: Bartlett, Chris
Scope: Install electrical outlet for copier and printer; install LAN drop for printer, north of Linda Coffey's office for relocation of copier and printer: pull cable; terminate devices and test.
Latest Comment:

Old Main Room: Center Hall Unstarted
09-4212.00 Center Hall-Inst.Two Drs-O.M. Project Manager: Rodebaugh, Randy
Scope: Stain and varnish two new doors; purchase and install period glass in new doors and three existing doors; install the two new doors, purchase and install associated hardware; in center hall first floor, Old Main.
Latest Comment:

Old Main	Room: 2010		Unstarted
09-4263.00 Rm.2010-Assemb.Furniture-OM		Project Manager: Bailey, John	
Scope: Assemble furniture purchased on PO # PX005962 - Lateral Files.			
Latest Comment:			
Old Main	Room: 1120		Unstarted
09-4265.00 Rm.1120-Assemb.Furniture-O.M.		Project Manager: Bailey, John	
Scope: Assemble furniture purchased on PO # PX006103 - Desk Assembly			
Latest Comment:			
Old Main	Room: 2024		Unstarted
09-4276.00 Rm.2024-Assemb.Furn.-Old Main		Project Manager: Bailey, John	
Scope: Assemble furniture purchased on PO # PX006102-Files.			
Latest Comment:			
Paint Shop,Grounds,C.Strs	Room:		Unstarted
08-4153.10 Safety Improvements-Design-FPM		Project Manager: Shrake, Steve	
Scope: Design services for Safety Improvements to Facilities Planning & Management including the Paint Shop, Grounds, and Central Stores.			
Latest Comment:			
Pemberton Hall	Room: Exterior		In progress
03-2169.00 Tuckpoint Bad Joints-Pem Hall		Project Manager: Craven, Jim	
Scope: Tuckpoint bad joints on the exterior of Pemberton Hall.			
Latest Comment: 8/21/08-Tuckpointing on east side			
Pemberton Hall	Room: Various		In progress
06-3443.00 Renovations-Pemberton Hall		Project Manager: Rodebaugh, Randy	
Scope: Renovate main area floors, woodwork, lighting, ceilings, for 100th Anniversary. Vestibule; East Foyer/Stair Hall; Center hallway to Livingroom and Livingroom. This work order is for Phase I of the renovations.			
Latest Comment: 10/9/08-Int.& w.entry drs.to be inst.nxt.wk;wrkg.on railings; base,lts.on Monday			
Pemberton Hall	Room: West entry		In progress
07-3736.21 Entry Stairs,Wall-Pemberton		Project Manager: Hilligoss, Rex	
Scope: New west entry stairs and retaining wall for dumpster enclosers at Pemberton Hall.			
Latest Comment:			
Pemberton Hall	Room: East Ext.		In progress
08-4009.00 Replace E.Ext.Ltg-Pemberton		Project Manager: Bartlett, Chris	
Scope: Remove area light on east side of Pemberton Hall; install new green pole near N-S sidewalk to light yard and entry of Pemberton: trench for lines; remove wall light, raceway & wiring; install raceway, fab basket, insert sonatube, pour concrete, pull wire; set pole.			
Latest Comment: 8/7/08-Completed			
Pemberton Hall	Room: Resident Rms		In progress
08-4031.00 Res.Rms.-Inst.Carpet-Pemberton		Project Manager: Rodebaugh, Randy	
Scope: Remove floor tile; purchase and install new carepting and base in three resident's rooms (313, 339, 345) of Pemberton Hall.			
Latest Comment: 8/21/08-Completed			
Pemberton Hall	Room: Various		In progress
09-4225.00 Cameras - Pemberton Hall		Project Manager: Bartlett, Chris	
Scope: Install security cameras in various locations of Pemberton Hall: install raceway, install LANs, pull cables, terminate devices and test; install cameras, pull cables, install equipment; work order includes carpenter and grounds support (for exterior trenching).			
Latest Comment: 10/9/08-Installing cameras in main areas			
Physical Science	Room: 3040		In progress
05-3132.00 Rm.3040-Repl.seating/flrng-PS		Project Manager: Rodebaugh, Randy	
Scope: Remove water lines,drain and gas lines on teaching station, remove station; demo lights, motion,heating,switches, proj.,TV,ceiling, risers, floor tile. Inst. new floor tile, ceiling, lighting; construct new risers, install new seating; paints walls,doors,frames,heaters & grilles.			
Latest Comment: 10/9/08-Completed			

Physical Science Room: 4142 Unstarted
09-4203.00 Rm.4142-208 Single Ph.out.-P.S Project Manager: Bartlett, Chris
Scope: Install 208 single phase outlet in room 4142, for equipment. Pull wire, set breaker, terminate devices; materials from stock.
Latest Comment:

Physical Science Building Room: IT Closets In progress
08-4059.00 IT Closets-Cooling,Power-P.S. Project Manager: Bartlett, Chris
Scope: Install cooling and power in the IT Data Closets: run 1" conduits to closets on wings; inst.conduit to exhaust fans in closets/elev.equip.rm.; construct room for elevator and IT racks; tape new drywall; prime/finish drywall; blackout window, paint doors/frames, as identified in the WTC 13 report.
Latest Comment:

Pressbox Room: VictorySuite In progress
09-4262.00 Install Dish TV-O'B.Pressbox Project Manager: Bartlett, Chris
Scope: Power hookup for three TVs & one receiver in Victory Suite; wiring for two TVs in Media room; wiring to one TV to Coach Spoo's office; Power to two TVs & one receiver in Football team rm; power to three TV & receiver in football locker rm; pull wire/cable; wire devices; install breakers.
Latest Comment: 10/8/09-Victory suite elec.done, waiting TVs

Robert G. Buzzard Hall Room: CDL outdoor In progress
08-4102.00 CDL Playground-Move Fence-Buzz Project Manager: Perry, Justin
Scope: Rearrange west section of fencing so that it runs near parking lot, run sections of fencing along sidewalk (south of parking lot that runs west towards building) to around 48'+/- west of it's original position; purchase additional fence as required to make proposed layout.
Latest Comment:

Robert G. Buzzard Hall Room: 1443 Unstarted
09-4230.00 Rm.1443-Assemb.Furn.-Buzzard Project Manager: Bailey, John
Scope: Assemble furniture, purchased by Lakeview College of Nursing, in room 1443 Buzzard Hall - panels. Panels were \$1,963.00 - 12% assembly fee = \$235.56.
Latest Comment:

Softball field Room: Backstop In progress
08-3969.00 Softball Fld-Backstop Wall Project Manager: Craven, Jim
Scope: Construct 3' block backstop wall, to match red block, at the Softball Field.
Latest Comment: 7/31/08-EC still working on pipe for netting

Steam Plant Room: Gas Boiler Unstarted
06-3405.00 Gas Boiler Rm-Repl.Air Dry.-SP Project Manager: Black, Deb
Scope: Replace obsolete Arrow pneumatic air dryer for #2 Qunicy Air Compressor.
Latest Comment:

Stevenson Hall Room: HVAC In progress
08-3935.00 Convert System-Stevenson Hall Project Manager: Kistner, Ed
Scope: Convert open fill system to closed system at Stevenson Hall: remove ACM; demo old tank; install new and PRV insulate new piping and spiro vent; install RPZ backflow preventor.
Latest Comment: 9/25/08-Completed

Stevenson Hall Room: Common rms. In progress
08-3954.00 Cameras-Stevenson Hall Project Manager: Bartlett, Chris
Scope: Purchase cameras, Kollector, UPS. Install raceway, core holes; install LANs, pull cable; terminate devices and test; install cameras, pull cable, install equipment and terminate devices; install cabling for elevator.
Latest Comment: 10/2/08-Temporarily on hold

Stevenson Hall Room: Stairwells In progress
08-4004.00 Repl.Stairwell Drs.-Stevenson Project Manager: Rodebaugh, Randy
Scope: Replace stairwell doors at Stevenson Hall: remove existing doors; install new steel doors w/glass, new cores, new electronic strikes, new closers, new kickplates; install raceway, pull cables, terminate door latches inst.contact for FA to Simplex; prep/prime/finish doors.
Latest Comment: 8/21/08-Painters starting on doors

Stevenson Hall Room: Food Service In progress
08-4014.00 Food Service-Freezer-Stevenson Project Manager: Kistner, Ed
Scope: In Dairy Freezer room; removbe wall between it and the pantry next to it; install freezer panel walls to make both rooms one large walk in freezer.
Latest Comment: 10/3/08-Wheels rec'd; scheduling installation; stainless steel.

Stevenson Hall Room: Entire Bldg. Unstarted
09-4208.10 Sprinkler Sys-Design-Stevenson Project Manager: Weber, Chad
Scope: Design Services for Sprinkler System and Fire Alarm Installation work.
Latest Comment:

Student Rec Center Room: Entry,Lounge Unstarted
09-4221.00 Entrance,Lounge-Repaint-SRC Project Manager: South, Mike
Scope: Prime/finish walls in entrance & lounge, including darker brown soffit; also prime/finish all green handrails in area, change to grey.
Latest Comment: 9/25/08-Work order being signed as per Ken Baker

Student Services Building Room: Data closet In progress
07-3619.30 Data Closets AC - SSB Project Manager: Kistner, Ed
Scope: Install Liebert unit in data closet at SSB: patch ceiling, floors, install roof curb; install unit; install raceway, pull wire, terminate devices, install breaker, install AC disconnect units, inst.controls; patch/paint as required.
Latest Comment: 5/31/07-Still waiting for Telco to remove equipment.

Student Services Building Room: In progress
07-3765.00 Water Heater-Student Services Project Manager: Updegraff, Dennis
Scope: Install new electric water heater in the Student Services Building.
Latest Comment: 6/5/08-Materials ordered

Student Services Building Room: Various In progress
08-3952.00 Temp.Sensing & Cont.Valves-SSB Project Manager: Kistner, Ed
Scope: Add control valves on perimeter heat in the Student Services Building: insulate pipes; install raceway; pull cables install controls. Add more temperature sensing equipment in the building to enable better temperature control over the center section of the building.
Latest Comment: 7/10/08-Control valves ordered for '09;insulated up to date

Student Services Building Room: Windows In progress
08-3989.00 Storm Windows-Student Services Project Manager: Rodebaugh, Randy
Scope: Purchase and install storm windows on all wood exterior windows of the Student Services Building.
Latest Comment: 10/9/08-Starting to install the windows

Student Services Building Room: 5019 Unstarted
09-4218.00 Rm.5019-Assemb.Furniture-SSB Project Manager: Bailey, John
Scope: Assemble furniture purchased on PO's PX005619 - Table, Chairs; and PO PX105619 - Table, in room 5019, Student Services Building.
Latest Comment:

Student Services Building Room: 1053 Unstarted
09-4267.00 Rm.1053-Assemb.Furniture-SSB Project Manager: Bailey, John
Scope: Assemble furniture purchased on PO # PX006070 - Furniture modification.
Latest Comment:

Student Services Building Room: 3025 Unstarted
09-4275.00 Rm.3025-Assemb.Furniture-SSB Project Manager: Bailey, John
Scope: Assemble furniture purchased on PO # PX006069 - office assemblies.
Latest Comment:

Sudent Rec Center Room: In progress
06-3277.00 Power & Lights - Rec Center Project Manager: Bartlett, Chris
Scope: Install floor boxes for TV cables and power to floor machines; install 175 W. MH fixtures north aisle of track floor, and north end by mezzanine; install power on north wall areas.
Latest Comment: 10/2/08-Staging fixtures; will begin in a week

Tarble Arts Center Room: In progress
05-3042.00 Tarble Arts-Signage-Campus Project Manager: South, Mike
Scope: Signage for Tarble Arts Center; aluminum with vinyl applied; form and pour concrete pad for sign.
Latest Comment: 6/22/06-Sign has been received.

Textbook Rental Room: Book Storage In progress
08-4041.00 Book Stor-Repairs-Textbk.Rent. Project Manager: Rodebaugh, Randy
Scope: Replace water damaged ceiling: Install new wire lath; patch/prime ceiling as required
Latest Comment: 8/21/08-almost completed

Thomas Hall Room: 1st, 3rd N. Unstarted
09-4184.00 1st,3rd N-Carpet Halls-Thomas Project Manager: Rodebaugh, Randy
Scope: Remove existing carpeting; abate floor tile; purchase and install new carpeting in the hallways of first and third north, in Thomas Hall.
Latest Comment:

U.Crt-Bloomfield Room: Hallways Unstarted
08-4022.31 Bloomfield-Inst.Ltg.Hall-U.Crt Project Manager: Bartlett, Chris
Scope: Demo existing lights; install 2x2 lights (from Lawson Hall basement) and install raceway where needed in the hallways of Bloomfield.
Latest Comment:

U.Crt-Cooper Room: Hallways Unstarted
08-4022.34 Cooper-Inst.Ltg.-Halls-U.Crt. Project Manager: Bartlett, Chris
Scope: Demo existing lights; install 2x2 lights (from Lawson Hall basement) and install raceway where needed in the hallways of Cooper.
Latest Comment:

U.Crt-Elliott Room: Hallways Unstarted
08-4022.38 Elliot-Inst.Ltg.Hallways-U.Crt Project Manager: Bartlett, Chris
Scope: Demo existing lights; purchase and install 2x2 lights and install raceway where needed in the hallways of Elliot.
Latest Comment:

U.Crt-Gabbard Room: Hallways Unstarted
08-4022.36 Gabbard-Ints.Ltg.Halls-U.Crt. Project Manager: Bartlett, Chris
Scope: Demo existing lights; purchase and install 2x2 lights and install raceway where needed in the hallways of Gabbard.
Latest Comment:

U.Crt-Yorkshire Room: Hallways Unstarted
08-4022.33 Yorkshire-Inst.Ltg-Halls-U.Crt Project Manager: Bartlett, Chris
Scope: Demo existing lights; install 2x2 lights (from Lawson Hall basement) and install raceway where needed in the hallways of Yorkshire.
Latest Comment:

U.Crt.-Hampton Room: Hallways Unstarted
08-4022.32 Hampton-Inst.Ltg.-Halls-U.Crt. Project Manager: Bartlett, Chris
Scope: Demo existing lights; install 2x2 lights (from Lawson Hall basement) and install raceway where needed in the hallways of Hampton.
Latest Comment:

U.Crt.-Lancaster Room: Hallways Unstarted
08-4022.30 Lancaster-Inst.Ltg.Halls-U.Crt Project Manager: Bartlett, Chris
Scope: Demo existing lights; install 2x2 lights (from Lawson Hall basement) and install raceway where needed in the hallways of Lancaster.
Latest Comment:

U.Crt.-Office Room: Hallways Unstarted
08-4022.39 Office-Inst.Ltg-Halls-U.Crt. Project Manager: Bartlett, Chris
Scope: Demo existing lights; purchase and install 2x2 lights and install raceway where needed in the hallways of the Office Building at University Court.
Latest Comment:

U.Crt.-Ringenberg Room: Hallways Unstarted
08-4022.37 Ringenberg-Inst.Ltg.Halls-U.Cr Project Manager: Bartlett, Chris
Scope: Demo existing lights; purchase and install 2x2 lights and install raceway where needed in the hallways of Ringenberg.
Latest Comment:

U.Crt.-Saunders Room: Hallways Unstarted
08-4022.35 Saunders-Inst.Ltg-Halls-U.Crt. Project Manager: Bartlett, Chris
Scope: Demo existing lights; install 2x2 lights (6 from Lawson Hall basement, and order 7) and install raceway where needed in the hallways of Saunders.
Latest Comment:

University Apartments Room: 2 St. Units In progress
08-3977.00 2 Story Units-Const.Walls-Un.A Project Manager: Rodebaugh, Randy
Scope: Construct pre-fab walls approximately 24" wide to install between closets and heaters in the bedrooms. Fabricate a metal slanted top with grilles, for the top of the heaters; prep and paint tops.
Latest Comment: 8/7/08-Completed

University Court Room: Cooper In progress
05-2823.34 Cooper-Replace Heaters-U.C. Project Manager: Bartlett, Chris
Scope: Demo existing heaters, thermostats; install new heaters and thermostats; patch and paint wood base inserts to cover areas exposed when existing heaters were removed,
Latest Comment: 6/12/08-still two apartments to paint the trim.

University Court Room: Hampton In progress
05-2823.39 Hampton-Replace Heaters-U.C. Project Manager: Bartlett, Chris
Scope: Demo existing heaters, thermostats; install new heaters and thermostats; patch and paint wood base inserts to cover areas exposed when existing heaters were removed,
Latest Comment: 10/9/08-Elec's done; base in the paint shop; to be installed

University Court Room: Pkg.Lot Unstarted
08-3908.10 Pkg.Lot-Improve-Design-U.Court Project Manager: Hilligoss, Rex
Scope: Design Services for University Court Parking Lot Improvements.
Latest Comment:

University Court Room: Office Bldg. In progress
09-4190.00 Office Bldg-Replace Roof-U.Crt Project Manager: Carter, Mike, Jr.
Scope: Replace roof on U.Court office building; carpenters build scaffolding; roofers remove existing roofing materials; install new roofing materials.
Latest Comment:

Various Room: Mech.Rms. Unstarted
07-3740.00 Var.Bldgs-Conrol.Comm.Connect. Project Manager: Helmink, Karl
Scope: Control-o-Tron Communications Connections.
Latest Comment:

Various buildings Room: various In progress
04-2455.10 Housing Renovations - Design Project Manager: Hilligoss, Rex
Scope: Design Services to Renovate Toilets in Lincoln, Douglas and various other housing renovation projects.
Latest Comment: 9/22/05-A/E putting final touches on design

Various Buildings Room: Exteriors In progress
07-3642.10 Masonry Design-Various Bldgs Project Manager: Shrake, Steve
Scope: Design services for masonry restoration work at Coleman, Lumpkin, Klehm Halls, Life Science and Life Science Annex and the Greenhouse.
Latest Comment:

Various Buildings Room: Exterior Unstarted
07-3642.20 Masonry-Restoration-Var.Bldgs Project Manager: Shrake, Steve
Scope: Masonry restoration (cleaning, tuckpointing, sealant, etc.) of exterior brick and stone masonry for various campus buildings: Klehm Hall, Life Science, Life Science Annex, Coleman Hall and Lumpkin.
Latest Comment:

Various Buildings Room: classrooms In progress
08-3921.00 Var.Bldgs-Emerg.Plan Maps-Camp Project Manager: Rodebaugh, Randy
Scope: Install Emergency planning maps in 240 classrooms across campus.
Latest Comment:

Various Buildings Room: In progress
08-4113.00 Inst.Control.Flow Mtrs-Var.Bld Project Manager: Kistner, Ed
Scope: Install Controlotron Flow Meters, in various buildings on campus. Booth Library, Klehm Hall, O'Brien Stadium, Student Services building, Weller Hall: install raceway; pull cable; calibrate, program, install x-driver; install four transducers; glove bag; insulate.
Latest Comment: 10/3/08-DCI control rec'd; begin today or tomorrow; elec's wrkg on SSB

Various Buildings Room: Various Rms. In progress
08-4125.00 Var.Bldgs-Smartboards-Campus Project Manager: Bartlett, Chris
Scope: Install cables; fabricate & paint brackets; install Smartboards in: LS - 1011, 2040; PS -
3060; Klehm - 1102, 4411; Coleman - 1166, 2691, 2751; Buzzard - 1103, 1121, 1302, 2430,
2440, 2442, 2444, 2445; Lantz - 1033, 3401, 3871; McAfee - 1205 (2), 2621; 2631.
Latest Comment: 8/28/08-Completed

Various Buildings Room: In progress
09-4180.00 Misc. Masonry - Campus Project Manager: Craven, Jim
Scope: Misc. Masonry as needed on General Revenue Buildings on Campus.
Latest Comment: 9/25/08-Ordered mtl. for Tarble garden wall; knox boxes rec'd for Fine Arts

Various Housing Bldgs. Room: Exterior In progress
08-4088.20 Signage-Install-Var.Hsng.Bldgs Project Manager: Shrake, Steve
Scope: Signage installation for various Housing buildings.
Latest Comment:

Water Tower Room: In progress
08-3873.10 Re-Coat-Design-Water Tower Project Manager: Sharke, Steve
Scope: Design services for Water Tower Re-coating.
Latest Comment:

Water Tower Room: In progress
08-3873.20 Re-Coat-Construct-Water Tower Project Manager: Shrake, Steve
Scope: Water Tower Improvements including complete re-coating of the exterior; adding EIU logos on
the tower bowl exterior; spot repair of interior coating; and replacement of existing
cathodic protection system.
Latest Comment:

WEIU Transmitter Building Room: In progress
08-3946.10 Generator-Design-WEIU Trans.Bl Project Manager: Weber, Chad
Scope: Design services for installation of a generator at WEIU's off campus transmitter building.
Latest Comment:

WEIU Transmitter Building Room: Unstarted
08-3946.20 Generator-Construct-WEIU Project Manager: Weber, Chad
Scope: Installation of a generator at WEIU's off campus transmitter building.
Latest Comment:

Weller Hall Room: Res.Rooms Unstarted
08-4101.00 Security Screens-Weller Hall Project Manager: Rodebaugh, Randy
Scope: Purchase and install security screens on 72 lower resident room's windows in McKinney Hall.
Latest Comment: