

Andrews Hall Room: Various In progress  
**11-4964.00 Wireless - Andrews** Project Manager: Thomason, Todd  
Scope: Install wireless at Andrews Hall; run conduit systems; pull wire/cable; install data wiring; install access points, termination of cable ends; testing installed cables; purchase/install Cisco access points; switches; GBIC interface; copper interface; 6500 series wireless service module, connectors, etc.  
Latest Comment: 11/10/11-May finish our portion this week

Andrews Hall Room: Basement Unstarted  
**11-4968.00 Basement AHU-Andover-Andrews** Project Manager: Kistner, Ed  
Scope: Install Andover control in basement AHU at Andrews Hall.  
Latest Comment:

Andrews Hall Room: Apartments In progress  
**11-4981.00 Apartments-Laundries-Andrews** Project Manager: Updegraff, Dennis  
Scope: Install laundries in two apartments: purchase/install laundry equipment, plumb for washers, inst.vent for driers; wire for both appliances, construct chase; drywall/paint chase.  
Latest Comment: 9/22/11-completed

Andrews Hall Room: Fire Lines In progress  
**12-5159.00 Backflow Preventer-Andrews** Project Manager: Updegraff, Dennis  
Scope: Replace double check valves on fire lines with RPZ Backflow Preventer at Andrews Hall: remove double check and install new RPZ & piping; disconnect and extend greenfield.  
Latest Comment:

Andrews Hall Room: Unstarted  
**12-5189.00 Hot Deck Basins-Andrews Hall** Project Manager: Kistner, Ed  
Scope: Install Hot Deck Basins that were purchased for Andrews Hall: will need to rent a large crane as part of the project, for lifting materials to roof.  
Latest Comment:

Athletic Fields Room: Various In progress  
**09-4300.00 Athletic Fields-Sod-Campus** Project Manager: Perry, Justin  
Scope: Sod playing fields, baseball, softball and soccer fields.  
Latest Comment: 1/21/10-Continuing work on project.

Blair Hall Room: Gutters Unstarted  
**07-3704.00 Gutters-Heat Trace-Blair Hall** Project Manager: Bartlett, Chris  
Scope: Install heat trace in gutters at Blair Hall.: purchase heat trace cable and connectors; downspout hanger kits; run conduit; install breakers; pull cabling; roofers to purchase and install roof jacks.  
Latest Comment:

Blair Hall Room: East Entry In progress  
**11-4839.00 E.Entry-Replace Doors-Blair** Project Manager: Rodebaugh, Randy  
Scope: Replace east entry doors with doors similar to north and south entry doors: remove existing doors; install two steel doors, hardware, etc; paint doors.  
Latest Comment: 10/20/11-Doors installed

Booth Library Room: Interior In progress  
**11-4884.00 Plaster Repair - Booth Library** Project Manager: Hilligoss, Rex  
Scope: Interior plaster repair of damages resulting from water leaks. to be done following Masonry Restoration Project. Prep; remove and reinstall blinds; remove loose plaster; replace rotten trim; patch bad plaster with metal lath; replaster; prime, paint; stain/varnish new trim/sills.  
Latest Comment: 11/10/11-Plastering E.Side last windows; still painting; carps wrkg.on woodwork

Booth Library Room: Fire Lines In progress  
**12-5162.00 Backflow Preventer-Booth Lib.** Project Manager: Updegraff, Dennis  
Scope: Replace double check valves on fire lines with RPZ Backflow Preventer at Booth Library: remove double check & install new RPZ & piping; rework 3/4" conduit; disconnect, extend greenfield; weld 4 6" flanges.  
Latest Comment:

Booth Library Room: Cool.Tower In progress  
**12-5185.00 Install Hot Deck Basins-Booth** Project Manager: Kistner, Ed  
Scope: Install hot deck basins purchased for Booth Library's cooling tower: will need to rent a large crane as part of the project, for lifting materials to roof.  
Latest Comment:

Campus	Room:		In progress
<b>09-4297.10</b>	<b>Campus-Master Plan-Design Serv</b>	Project Manager: Shrake, Steve	
	Scope: Design services to provide campus campus master planning assistance and documentation.		
	Latest Comment: 10/20/11-Completed		
Campus	Room: Panther Tr.		In progress
<b>11-4808.00</b>	<b>Panther Trail - Campus</b>	Project Manager: Perry, Justin	
	Scope: Install lime screenings to level running surface for safety, excavate for drainage pipe, install drainage pipe at the Panther Trail.		
	Latest Comment:		
Campus	Room: Roosevelt		In progress
<b>11-4830.00</b>	<b>Roosevelt St.Ltg-Upgrade-Campus</b>	Project Manager: Thomason, Todd	
	Scope: Install HID Lighting on Roosevelt Ave. from 9th to Greek Court, and additional lamps and fixtures for the Greek Court parking lots: Replace existing "shoebox" parking lot sodium vapor lamp fixtures, with new high intensity discharge metal halide lamp fixtures; 64 lamps total.		
	Latest Comment: 8/25/11-Completed		
Campus	Room: Various		In progress
<b>11-4838.00</b>	<b>Inst.Fiber Optic for FA-Campus</b>	Project Manager: Thomason, Todd	
	Scope: Install fiber optics for FA: FPM, Lantz,Stevenson, PS, McAfee, OM, Pem, SSB, O'Brien, Blair, UPD, MLK, Booth, DFAC, Burl Ives, Thomas, Gregg, Klehm, Coleman, Ford,McKinney,Weller, Lumpkin, Buzzard, LS, LS Annex, Tarble, Taylor, Andrews, Lawson, 9th St., Carman, Grk.Crts.		
	Latest Comment: 10/6/11-Completed		
Campus	Room: Pkg.Lots.		In progress
<b>11-4857.00</b>	<b>Code Blue Call Stations-Campus</b>	Project Manager: Thomason, Todd	
	Scope: Install Code Blue call stations at the remote parking lot of O'Brien Stadium and Greek Court: run conduit, set boxes; pull wire/cable; auger hole for unit; trench line for power; set sona tubes; back fill and seed; install units.		
	Latest Comment: 7/28/11-Phone Company finally finished, phones are operational		
Campus	Room: Garfield St.		In progress
<b>11-4907.20</b>	<b>Garfield St.-Removal-Campus</b>	Project Manager: Hilligoss, Rex	
	Scope: Garfiled Street Removal.		
	Latest Comment:		
Campus	Room: Garfield St.		In progress
<b>11-4907.30</b>	<b>Groom Soil-Garfield St.Removal</b>	Project Manager: Hilligoss, Rex	
	Scope: Rent a Rock-Hound and groom the soil at the Garfield Street Project. This work will include touch up finish grading and prep for seeding by contractor.		
	Latest Comment:		
Campus	Room: Gen.Rev.Bldg		In progress
<b>12-5110.00</b>	<b>Misc. Moving - Campus</b>	Project Manager: Black, Deb	
	Scope: Misc. moving as needed to support R&A projects in General Revenue buildings.		
	Latest Comment:		
Campus	Room: Gen.Rev.Bldg		In progress
<b>12-5111.00</b>	<b>Misc. Abatement-Campus</b>	Project Manager: Black, Deb	
	Scope: Misc. abatement as needed to support R&A projects in General Revenue Buildings.		
	Latest Comment:		
Campus	Room: Various		In progress
<b>12-5112.00</b>	<b>Misc. Utility Locates-Campus</b>	Project Manager: Black, Deb	
	Scope: Misc. utility locates as needed to support R&A and Campus Projects.		
	Latest Comment:		
Campus	Room: Quads		Unstarted
<b>12-5139.30</b>	<b>Quad Signage-Campus</b>	Project Manager:	
	Scope: Place outdoor signage for buildings along sidewalks adjacent to Quads, for a total of 16 General Revenue signs. Sign shop to install lettering; masons to pour concrete; carpenters install signs. Locations as per drawings and specs.		
	Latest Comment:		
Campus	Room: Gen.Rev.		In progress
<b>12-5181.00</b>	<b>Misc.Masonry-Gen.Rev.Bldgs.</b>	Project Manager: Craven, Tony	
	Scope: Misc. Masonry repairs to General Revenue buildings.		
	Latest Comment: 10/13/11-Have begun working		

Carman Hall Room: Exterior In progress  
**10-4603.00 Tuckpoint-Carman, Stevenson** Project Manager: Craven, Jim  
Scope: Repairs to brick; caulking, water proofing exterior of Carman Hall. Scope changed to include masonry work at Stevenson Hall, with remaining funds.  
Latest Comment: 10/7/10-Repairing brick column and over entry way to elevator

Carman Hall Room: Kollektor In progress  
**11-4942.00 Kollektor-Emerg.Power-Carman** Project Manager: Thomason, Todd  
Scope: Install emergency power to camera Kollektor: Install raceway, pull wire; install device; install breaker and terminate.  
Latest Comment:

Carman Hall Room: Fire Lines In progress  
**12-5164.00 Backflow Preventer-Carman Hall** Project Manager: Updegraff, Dennis  
Scope: Replace double check valves on fire lines with RPZ Backflow Preventer at Carman Hall: Remove double check & install new RPZ & piping; re-work 3/4" conduit; disconnect and extend greenfield.  
Latest Comment:

Carman Hall South Room: ARD Apt. In progress  
**11-5106.00 ARD Apt.-AC-Carman South** Project Manager: Kistner, Ed  
Scope: Relocate Sanyo split system A/C from University Apts. To Carmen South 2nd flr ARD Apt.- install raceway; pull wire; install breakers, hookup unit and contols; install new line sets; provide wall access; patch drywall add brackets; paint section of wall; pour pad for exteior condensor.  
Latest Comment: 10/27/11-Mtls.Rec'd; will chek w/occupant about inside work

Central Stores Room: In progress  
**11-4844.10 Fire Suppression-Des-Cent.Strs** Project Manager: Weber, Chad  
Scope: Design Services for a Fire Suppression system and Fire Alarm Upgrade, in the Central Stores Building.  
Latest Comment:

Central Stores Room: In progress  
**11-4844.20 Fire Supp-Sprinkler-Cent.Strs.** Project Manager: Weber, Chad  
Scope: Installation of sprinkler system at Central Stores.  
Latest Comment:

Central Stores Room: In progress  
**11-4844.30 R&A Support-Fire Supp-Cent Str** Project Manager: Rodebaugh, Randy  
Scope: R&A support for Sprinkler System: remove and install ceiling for installation of sprinkler and fire alarm systems: demo existing smoke detectors w/associated conduit/wiring; run conduits, set boxes; pull wire/cable; wire devices; install breakers, Fiber Optic Connectors; install Simplex System.  
Latest Comment: 8/25/11-Completed

Central Stores Room: 1102 Unstarted  
**12-5145.00 Rm.1102-Concrete Ramp-Cent.Str** Project Manager: Craven, Tony  
Scope: Pour concrete for ramp into Central Stores Equipment entry door: tear out concrete pad; dig area to east for ramp; cut away metal, pour ramp.  
Latest Comment:

Coleman Hall Room: W.Section In progress  
**10-4783.00 W.Section-Re-roof-Coleman Hall** Project Manager: Carter, Mike, Jr.  
Scope: Remove existing roofing materials; cut cooling tower materails for removal; rent crane to remove cooling tower; install new roofing materials: install dividing and mechanical curbs.  
Latest Comment: 9/29/11-Completed

Coleman Hall Room: 2nd Floor In progress  
**12-5122.00 2nd.Flr.S.Hall-Tile-Coleman** Project Manager: Rodebaugh, Randy  
Scope: Remove damaged floor tiles and replace with new floor tiles (eight cartons of tiles) at the second floor, south hallway of Coleman Hall.  
Latest Comment:

DFAC Room: Bldg.C.-Mech In progress  
**12-5117.00 Bldg.C-Mech.Rm.Inst.Valve-DFAC** Project Manager: Kistner, Ed  
Scope: Install steam isolation valve in Fine Arts, Bldg. C; to isolate feed to Buzzard: purchase 6" cast steel valve, fittings; install valve; insulate steam valve.  
Latest Comment: 11/3/11-Insulating

DFAC Room: Practice Rm In progress  
**12-5178.00 Practice Rm-Camera Proj - DFAC** Project Manager: Thomason, Todd  
Scope: Install security camera system for lower level around practice rooms in sections A & B.  
Latest Comment: 10/20/11-Waiting on Kollektor

DFAC, Union Room: Exterior Unstarted  
**12-5208.00 Bollards-DFAC, Union** Project Manager: Rodebaugh, Randy  
Scope: Purchase and install bollards to be located in the driveway between Doudna Fine Arts Center and the Union. Bollards are to be placed at the east end of the driveway but leaving enough room that 7th St. traffic can pull into drive to turn around.  
Latest Comment:

Doudna Fine Arts Center Room: In progress  
**11-4883.00 Sculpt.Support-Cont.FY11-DFAC** Project Manager: Perry, Justin  
Scope: Sculpture support for continuing of FY'11.  
Latest Comment:

Doudna Fine Arts Center Room: Concert Hall In progress  
**11-5066.00 Dvorak-Paint OH Doors-DFAC** Project Manager: Jacobs, Jason  
Scope: Paint two garage style doors, to match walls, behind lecture hall stage.  
Latest Comment:

Doudna Fine Arts Center Room: 2111,2114 In progress  
**11-5095.00 Rms.2111,2114-Safety Bars-DFAC** Project Manager: Rodebaugh, Randy  
Scope: Fabricate, install and paint safety bars at each operable panel in rooms 2111 and 2114 of Doudna Fine Arts Center.  
Latest Comment: 11/3/11-Working on

Doudna Fine Arts Center Room: Theatres In progress  
**11-5096.00 Floor Hatches - DFAC** Project Manager: Rodebaugh, Randy  
Scope: Install floor hatches in three locations: The sound/light booth at the Black Box; the sound/light booth at the theatre and the fly left stage, in the theatre.  
Latest Comment: 11/3/11-Need to install locks

Doudna Fine Arts Center Room: Exterior In progress  
**12-5140.00 Sculpture Support-DFAC** Project Manager: Perry, Justin  
Scope: Sculpture support for Fiscal Year 12.  
Latest Comment:

Doudna Fine Arts Center Room: Sculpt.Yard Unstarted  
**12-5150.00 Sculp.Yd.-Pnt.Supp.Struct-DFAC** Project Manager: Jacobs, Jason  
Scope: Sand, Prime and Paint all housing and structural framework (dust collector).  
Latest Comment:

Doudna Fine Arts Center Room: Fire Lines In progress  
**12-5161.00 Backflow Preventer-DFAC** Project Manager: Updegraff, Dennis  
Scope: Replace double check valves on fire lines with RPZ Backflow Preventer at Doudna Fine Arts Center: remove double check & install new RPZ & piping; re-work 3/4" conduit; disconnect and extend greenfield.  
Latest Comment:

Doudna Fine Arts Center Room: A-D Link In progress  
**12-5183.00 Sliding Glass Door-DFAC** Project Manager: Rodebaugh, Randy  
Scope: Cut threshold and make cover at sliding glass door at DFAC building A-D link; to be able to move lift into building and save costs to cover red room bridge.  
Latest Comment:

Doudna Fine Arts Center Room: North Valley Unstarted  
**12-5210.00 North Valley-Heat Trace-DFAC** Project Manager: Thomason, Todd  
Scope: Purchase and install heat trace cable, breakers, roof jacks in the north valley of Doudna Fine Arts Center.  
Latest Comment:

Douglas Hall Room: Kollektor In progress  
**11-4939.00 Kollektor-Emerg.Power-Douglas** Project Manager: Thomason, Todd  
Scope: Install emergency power to camera Kollektor: Install raceway, pull wire; install device; install breaker and terminate.  
Latest Comment: 5/19/11-Will return in fall

Douglas Hall Room: 106 In progress  
12-5179.00 Rm.106-Bed Shaker-Douglas Hall Project Manager: Thomason, Todd  
Scope: Install FA strobe and make provisions for a bed shaker in room 106 of Douglas Hall.  
Latest Comment:

East Hall Room: Various In progress  
11-4954.00 Cameras - East Hall Project Manager: Thomason, Todd  
Scope: Install camera system: run conduit, set boxes; pull wire/cable; wire devices for power to the Kollector; install breakers; install controls for installation of door switches and power to cameras; install cameras at East Hall.  
Latest Comment: 10/6/11-Completed

East Hall Room: Fire Lines In progress  
12-5165.00 Backflow Preventer-East Hall Project Manager: Updegraff, Dennis  
Scope: Replace double check valves on fire lines with RPZ Backflow Preventer at East Hall: removed double check valves; install new RPZ & piping; disconnect and extend greenfield.  
Latest Comment:

Greek Court 1 Room: Various In progress  
11-4955.00 Cameras - Greek Court 1 Project Manager: Thomason, Todd  
Scope: Install camera system: run conduit, set boxes; pull wire/cable; wire devices for power to the Kollector; install breakers; install controls for installation of door switches and power to cameras; install cameras at Greek Court 1.  
Latest Comment: 10/6/11-Completed

Greek Court 3 Room: Various In progress  
11-4956.00 Cameras - Greek Court 3 Project Manager: Thomason, Todd  
Scope: Install camera system: run conduit, set boxes; pull wire/cable; wire devices for power to the Kollector; install breakers; install controls for installation of door switches and power to cameras; install cameras at Greek Court 3.  
Latest Comment: 10/6/11-Completed

Greek Court 3A, 3B Room: Pres.Room. Unstarted  
11-4860.00 Pres.Rm-Horn,Strobes-GC 3A,B Project Manager: Bartlett, Chris  
Scope: Install Horn/Strobe outside Chapter President room. Install raceway, pull wire, terminate devices; install new horn/strobe.  
Latest Comment:

Greek Court 4 Room: Various In progress  
11-4957.00 Cameras - Greek Court 4 Project Manager: Thomason, Todd  
Scope: Install camera system: run conduit, set boxes; pull wire/cable; wire devices for power to the Kollector; install breakers; install controls for installation of door switches and power to cameras; install cameras at Greek Court 4.  
Latest Comment: 10/6/11-Completed

Greek Court 4A, 4B Room: Pres.Room Unstarted  
11-4861.00 Pres.Rm-Horn,Strobes-GC 4A,B Project Manager: Bartlett, Chris  
Scope: Install Horn/Strobe outside Chapter President room. Install raceway, pull wire, terminate devices; install new horn/strobe.  
Latest Comment:

Greek Court 5 Room: Various In progress  
11-4958.00 Cameras - Greek Court 5 Project Manager: Thomason, Todd  
Scope: Install camera system: run conduit, set boxes; pull wire/cable; wire devices for power to the Kollector; install breakers; install controls for installation of door switches and power to cameras; install cameras at Greek Court 5.  
Latest Comment: 10/6/11-Completed

Greek Court 5A, 5B Room: Pres.Room Unstarted  
11-4862.00 Pres.Rm-Horn,Strobes-GC 5A,B Project Manager: Bartlett, Chris  
Scope: Install Horn/Strobe outside Chapter President room. Install raceway, pull wire, terminate devices; install new horn/strobe.  
Latest Comment:

Greek Court 6 Room: Various In progress  
11-4959.00 Cameras - Greek Court 6 Project Manager: Thomason, Todd  
Scope: Install camera system: run conduit, set boxes; pull wire/cable; wire devices for power to the Kollector; install breakers; install controls for installation of door switches and power to cameras; install cameras at Greek Court 6.  
Latest Comment: 10/6/11-Completed

Greek Court 6A, 6B Room: Pres.Room Unstarted  
**11-4863.00 Pres.Rm-Horn,Strobes-GC 6A,B** Project Manager: Bartlett, Chris  
Scope: Install Horn/Strobe outside Chapter President room. Install raceway, pull wire, terminate devices; install new horn/strobe.  
Latest Comment:

Greek Court 7 Room: Various In progress  
**11-4960.00 Cameras - Greek Court 7** Project Manager: Thomason, Todd  
Scope: Install camera system: run conduit, set boxes; pull wire/cable; wire devices for power to the Kollector; install breakers; install controls for installation of door switches and power to cameras; install cameras at Greek Court 7.  
Latest Comment: 10/6/11-Completed

Greek Court 8 Room: Various In progress  
**11-4961.00 Cameras - Greek Court 8** Project Manager: Thomason, Todd  
Scope: Install camera system: run conduit, set boxes; pull wire/cable; wire devices for power to the Kollector; install breakers; install controls for installation of door switches and power to cameras; install cameras at Greek Court 8.  
Latest Comment: 10/6/11-Completed

Gregg Tech.Center Room: Comp.Lab Unstarted  
**12-5202.00 Comp.Lab-Smartboard-Gregg** Project Manager: Thomason, Todd  
Scope: Install Smartboard: install raceway and pull wire and cables in the computer lab at Gregg.  
Latest Comment:

Gregg Technology Center Room: 2003 In progress  
**12-5203.00 Rm.2003-Painting-Gregg Tech.** Project Manager: Jacobs, Jason  
Scope: Patch/paint room 2003 of Gregg Technology Center.  
Latest Comment: 10/27/11-Completed

Haz Mat Building Room: Fire Lines In progress  
**12-5166.00 Backflow Preventer-Haz.Mat.Bld** Project Manager: Updegraff, Dennis  
Scope: Replace double check valves on fire lines with RPZ Backflow Preventer at Haz Mat Building: remove double check & install new RPZ & piping; disconnect and extend greenfield.  
Latest Comment:

Human Services Building Room: 1311 In progress  
**11-5091.00 Rm.1311-Clg.Projector-Hum.Serv** Project Manager: Thomason, Todd  
Scope: Install ceiling projector, speakers, cabling, Smartboard and pull a new LAN drop in room 1301, Human Services building.  
Latest Comment: 11/3/11-Completed

Human Services Building Room: 1419 In progress  
**12-5157.00 Rm.1419-Emerg.Power-Hum.Serv.** Project Manager: Thomason, Todd  
Scope: Extend room circuit from exam room to room 1419 for emergency power to freezer.  
Latest Comment: 10/6/11-Completed

Human Services Building Room: 2101 In progress  
**12-5171.00 Rm.2101-Smartboard-Hum.Serv.** Project Manager: Thomason, Todd  
Scope: Install Smartboard, bracket and associated cables in room 2101, Human Services Building  
Latest Comment: 11/10/11-Completed

Klehm Hall Room: 1411 In progress  
**06-3200.33 Rm.1411-Hood-Klehm Hall** Project Manager: Kistner, Ed  
Scope: Purchase and install stainless steel fume hood; install associated duct work; make up air unit and electrical needs for the hood. The fume hood portion of this work order is based on a verbal quote; actual bid could be more or less than this quoted price.  
Latest Comment: 11/5/09-checking fan velocity, issues of food getting cold after being plated

Klehm Hall Room: 1411 In progress  
**12-5192.00 Rm.1411-Equip.Hook Up-Klehm** Project Manager: Thomason, Todd  
Scope: Replace existing wire to proper size; install new breakers in panel and make final connections to commercial equipment.  
Latest Comment: 11/10/11-Completed

Lantz Building Room: Concourse In progress  
**11-4925.00 Concourse-Renov-PH 1- Lantz** Project Manager: Rodebaugh, Randy  
Scope: Phase 1 - Update display cases, redo case lighting; cover tiled walls with drywall/paint; paint murals; build new curved front ticket office; remove windows at concession stand & install rolling door; install 2' x 2' ceiling lights, new grilles in north portion of concourse; remove water coolers; install new  
Latest Comment: 11/10/11-Putting metal on showcase, ticket office today

Lantz Building Room: Concourse Unstarted  
**11-4925.30 Wall Tile-Concourse-Lantz Bldg** Project Manager: Craven, Tony  
Scope: Purchase and install 12"x12" tile; laid on the diagonal, with trim along lower section of the east walls of the Concourse, from the north east/west hallway to the south east/west hallway; excluding ticket booth and concession stand.  
Latest Comment: 11/10/11-Tile in Springfield; to be delivered soon

Lantz Building Room: Conc.RRs. In progress  
**11-4971.00 Concourse RRS-Lantz Building** Project Manager: Updegraff, Dennis  
Scope: Renovate concourse restrooms: Demo existing plumbing fixtures; partitions; tile, ceilings, lighting; purchase and install new fixtures; solid surface counter tops, partitions, tile, ceilings and lighting; install new hot and cold water lines & drain lines; in the men's and women's restrooms at Lantz .  
Latest Comment: 10/6/11-Insulation below to finish up; const.makeup counter; doors to hang.

Lantz Building Room: Stairwells In progress  
**11-4978.00 Stairwells-Paint Walls-Lantz** Project Manager: Jacobs, Jason  
Scope: Prep stairwell walls; paint walls in stairwells at Lantz.  
Latest Comment: 11/10/11-Completed

Lantz Building Room: L.L. Hallway Unstarted  
**11-5015.00 Hall-Rem.Plaques-Paint-Lantz** Project Manager: Jacobs, Jason  
Scope: Remove photos, All American Plaques and wood wall racks from hallway; patch and paint hallway.  
Latest Comment: 9/29/11-Hold work order as per Athletics

Lantz Building Room: Concession Unstarted  
**12-5198.00 Concession Stand-Clg-Lantz** Project Manager: Rodebaugh, Randy  
Scope: Demo old ceiling, lights, grilles; purchase and install new ceiling, lights, grilles.  
Latest Comment:

Lantz Building Room: Pool Lounge In progress  
**12-5199.00 Pool Lounge-Vend.Circ.-Lantz** Project Manager: Thomason, Todd  
Scope: Install three new circuits for relocation of vending machines to the pool lounge; cut wall for additional receptacles; patch/paint area; install GFCI receptacles.  
Latest Comment: 11/10/11-Completed

Lantz-outdoor courts Room: ourtdoor crt In progress  
**11-5080.00 BBall Courts-Table Pads-Lantz** Project Manager: Perry, Justin  
Scope: Excavate for two 8' x 8' concrete pads north of Lantz outdoor basketball courts; add rock pack as base for concrete; pour and finish concrete pads; mount picnic tables to pads.  
Latest Comment:

Lantz/SRC Room: N.Exterior Unstarted  
**12-5177.00 N.Side-Bike Rack Pad-Lantz** Project Manager: Craven, Tony  
Scope: Pour concrete, form pad for 35'+/- x 12' +/- bike rack (encompassing clean out) at the north side of Lantz/Student Rec Center. Remove existing clean out; purchase and install new clean out.  
Latest Comment:

Lawson Hall Room: Various In progress  
**11-4965.00 Wireless - Lawson** Project Manager: Thomason, Todd  
Scope: Install wireless at Lawson Hall; run conduit systems; pull wire/cable; install data wiring; install access points, termination of cable ends; testing installed cables; purchase/install Cisco access points; switches; GBIC interface; copper interface; connectors, etc.  
Latest Comment: 10/20/11-Continuing; next week will be in rooms

Life Science Building Room: 2130 In progress  
**12-5147.00 Rm.2130-Microscope Cab-L.S.** Project Manager: Rodebaugh, Randy  
Scope: Construct cabinet for 32 microscopes; purchase materials needed for construction; build cabinet; purchase stain and varnish; painters to stain/finish cabinet.  
Latest Comment: 11/10/11-Completed

Linc,Douglas,Stevenson Room: Various In progress  
**09-4460.30 R&A Sprinkler Support-Lincoln** Project Manager: Rodebaugh, Randy  
Scope: Demo exist.hallway ceilings;install new grid, tile, lights; renovate Dir.Apt. RR,replace kitchenette,laundry; patch, paint apartment; purchase/install carpeting for hallways; replace center stairwell step treads; replace exterior doors at Lincoln, N&S entrance doors to Stevenson; install wireless in Lincoln and Douglas.  
Latest Comment: 4/28/11-Removing tile for carpeting

Lincoln Hall Room: Restrooms In progress  
**09-4460.11 RR Renov-ACM Design-Lincoln** Project Manager: Hilligoss, Rex  
Scope: Design and construction observation for asbestos abatement in Lincoln Hall for restroom renovations.  
Latest Comment:

Lincoln Hall Room: Kollektor Unstarted  
**11-4938.00 Emerg.Power to Kollektor-Linc.** Project Manager: Thomason, Todd  
Scope: Install emergency power to camera Kollektor: Install raceway, pull wire; install device; install breaker and terminate.  
Latest Comment:

Lumpkin Hall Room: Various Unstarted  
**11-4970.00 Horn, Strobes - Lumpkin Hall** Project Manager: Thomason, Todd  
Scope: Install horn/strobe in three locations (basement mechanical room, basement switchgear room, fourth floor, SE hallway) at Lumpkin Hall: install raceway; pull wire; install and terminate devices.  
Latest Comment:

Lumpkin Hall Room: Room 1040 In progress  
**11-5017.00 Rm.1040-Inst.Station-Lumpkin** Project Manager: Thomason, Todd  
Scope: Install new Instructor station; pull cables from projector and speakers to desk. AV supplying cables.  
Latest Comment: 8/4/11-Completed

Lumpkin Hall Room: Various Unstarted  
**12-5190.00 1120,1135,3021-LANs-Lumpkin** Project Manager: Thomason, Todd  
Scope: Install four LAN drops in Lumpkin Hall. Two in room 1120, one each in rooms 1135 and 3021.  
Latest Comment:

M.L.K. University Union Room: Exterior In progress  
**10-4595.00 Landscaping Materials-Union** Project Manager: Perry, Justin  
Scope: Purchase stone to place around parking meters; and pavers for under new benches at the east end of the Union.  
Latest Comment: 5/10/10-Completed

M.L.K. University Union Room: E.Bldg.Pkg. In progress  
**11-4910.00 Rem.S.Pkg-E.Bldg-Univ.Union** Project Manager: Perry, Justin  
Scope: Remove asphalt parking at south side of the east Union building; replace roughly two thirds with soil, plants and turf; asphalt contractor to prepare area and pour 40' x 25' patio; color and stamp patio; purchase tables, benches, waste receptacles, planters and patio enclosure for newly poured seating area.  
Latest Comment:

M.L.K. University Union Room: AHU 1 In progress  
**11-4932.00 AHU 1-New Coils-MLK Union** Project Manager: Kistner, Ed  
Scope: Install 2 chill water coils and 1 steam coil in AHU 1 at the Union: purchase required parts, install; program controls: electricians to run power, hookup controls; existing piping to be abated, install new insulation.  
Latest Comment: 10/6/11-Insulation completed; electricians to wire

M.L.K. University Union Room: Unstarted  
**11-5076.00 E.& W.Bldg-Connect FA-Union** Project Manager: Thomason, Todd  
Scope: Connect Union fire alarm notification devices, from east to west buildings.  
Latest Comment:

M.L.K. University Union Room: Third Floor Unstarted  
**12-5154.00 3rd Floor - Carpeting - Union** Project Manager: Black, Deb  
Scope: Remove carpeting and carpet base in the third floor conference rooms and hallways; purchase and install new carpeting and base on the third floor of the East Union building and the Schahrer room and Mezzanine Lounge of the West Union building.  
Latest Comment:

M.L.K. University Union Room: 0420 Unstarted  
**12-5205.00 Rm.0420-Emerg.Lts-Union** Project Manager: Thomason, Todd  
Scope: Install two Wall Pack emergency lights. Install raceway from nearest lighting circuit to wall pack locations; pull wire and terminate devices.  
Latest Comment:

McAfee Room: Shower Rms. In progress  
**10-4762.00 Shower Rms-Rem.Valves-McAfee** Project Manager: Updegraff, Dennis  
Scope: Remove 27 unused shower valves. Valves are letting the cold water cross over to the old hot water lines and are causing water leakage.  
Latest Comment: 11/10/11-Carpenters will open ceilings for Dennis

McAfee Room: Nursing In progress  
**12-5170.00 Nursing-New Circuits-McAfee** Project Manager: Thomason, Todd  
Scope: Install new circuits in the Nursing Department, McAfee: installa raceway; pull wire; install devices; install breakers and terminate.  
Latest Comment: 9/29/11-Completed

McAfee Room: 1205 Unstarted  
**12-5194.00 Rm.1205-Assemb.Furn.-McAfee** Project Manager: Bailey, John  
Scope: Assemble furniture purchased on PO # PP011551 - Office Assembly.  
Latest Comment:

McKinney Hall Room: Roof In progress  
**11-4856.00 Re-Roof - McKinney Hall** Project Manager: Carter, Mike, Jr.  
Scope: Remove old roofing materials; install new roof with positive drainage. Carpenters to install new perimeter to match new insulation, Grounds to remove existing gravel.  
Latest Comment: 11/3/11-Ed to run drain

Neal Welcome Center Room: Foundation In progress  
**10-4748.00 Blanket Order-Foundation-NWC** Project Manager: Shrake, Steve  
Scope: Blanket Order - misc. support for Foundation at the Neal Welcome Center.  
Latest Comment:

Neal Welcome Center Room: Unstarted  
**11-4853.00 Blanket Order-Philanthropy-NWC** Project Manager: Shrake, Steve  
Scope: Blanket Order - misc. support for Philanthropy at the Neal Welcome Center.  
Latest Comment:

O'Brien, Lantz Room: Train.Rms. Unstarted  
**12-5200.00 Wireless Acc.pts-O'Brien,Lantz** Project Manager: Thomason, Todd  
Scope: Install wireless access points in O'Brien Room 1115, training room and Lantz Room 1541, training room - one access point per room; utilize spare LAN cable from existing drop in each building.  
Latest Comment:

Old Main Room: 1st Flr.Hall In progress  
**10-4685.00 1st.Flr.East Smoke Doors-O.M.** Project Manager: Rodebaugh, Randy  
Scope: Demo existing aluminum smoke doors, light, exits, smoke detector,wiremold; run conduit/flex in walls & basement ; pull cable for FA/light; wire/install devices; add new exits; construct oak smoke doors; stain/seal/finish; paint walls at old dr.locations; plaster cast caps/redo caps; reinstall FA., rem.floor grille, fill opening, lay,flr.tile.  
Latest Comment: 8/25/11-Carpenters done; flooring continuing, EC to inst.heater

Old Main Room: 2120 In progress  
**11-5082.00 Rm.2120-Clg.Projector-Old Main** Project Manager: Thomason, Todd  
Scope: Install ceiling projector, speakers and all associated cabling. Provide power and controls for new motorized screen, and install screen room 2120, Old Main.  
Latest Comment: 10/6/11-Completed

Old Main Room: 1st.Fl.Hall Unstarted  
**11-5105.30 W. Hallway Abate-Old Main** Project Manager: Jacobs, Jason  
Scope: Build containments; hookup abatement trailer. Demo all lts,.smokes,pull stations,horns/strobes, switches,wiremold, all exposed conduit; remove/repair/refinish door casings, wainscotting; remove b.brds,signage,cases; abate walls; conceal all power; build clg. beams, 6 display cases; install new lighting, reinstall FA, switches, receptacles.  
Latest Comment:

Pemberton Hall Room: Various In progress  
**06-3443.00 Renovations-Pemberton Hall** Project Manager: Rodebaugh, Randy  
Scope: Renovate main area floors, woodwork, lighting, ceilings, for 100th Anniversary. Vestibule; East Foyer/Stair Hall; Center hallway to Livingroom and Livingroom. This work order is for Phase I of the renovations.  
Latest Comment: 6/10/10-Carpenters to construct frames for bulletin boards

Pemberton Hall Room: Rooms In progress  
**10-4703.00 Renovate 6 Add.Rms.-Pemberton** Project Manager: Rodebaugh, Randy  
Scope: Remove 6 additional rooms: remove floor tiles, mastic, wood trim, doors; install underlayment; new oak trim, new oak doors, demo existing wire & devices; run conduit, set boxes, pull wire,cable; purchase/install new lights w/fan fixtures; patch/paint walls, stain, varnish trim.  
Latest Comment: 8/12/10-Completed

Pemberton Hall Room: Textbook In progress  
**11-4851.30 Textbook-Demolition-Pemberton** Project Manager: Rodebaugh, Randy  
Scope: Demo first level and basement level of the old Textbook Rental area: remove ACM two floors; demo shelving; offices, ceilings; demo existing lighting, outlets, etc.; remove ductwork; 2 Air Handling units; 3 fan coil units; 2 in-wall steam convectors; 1 exhaust fan, piping and plumbing.  
Latest Comment: 11/3/11-taking up floor tile

Pemberton Hall Room: '62 Add.Roof In progress  
**12-5180.00 '62 Add.-Re-Roof-Pemberton** Project Manager: Carter, Mike, Jr.  
Scope: Re-roof new addition and small roofs; line gutters: carpenters to build scaffolding for hoist and raise roof curb; Electricians to extend wires; EC to raise fan; remove fan from old food service; Grounds to erect and tear down fencing as needed.  
Latest Comment: 11/3/11-Materials to be delivered next week

Physical Science Room: Phipps In progress  
**11-5067.00 Phipps-Inst.TV-Phys.Science** Project Manager: Thomason, Todd  
Scope: Install 52" TV; remove 3' +/- of counter and cabinet at north end of instructor's station; install Nova Desk, hookup projector and TV to desk.  
Latest Comment:

Physical Science Building Room: 3157 In progress  
**11-5004.00 Rm.3157-Divide Room-Phys.Sci.** Project Manager: Rodebaugh, Randy  
Scope: Remove all cabinets, counters, and instructor's station; remove sink, plug water, drain and gas lines. Construct new wall to divide room in half; add a new doorway into the hallway; split lighting; add thermister; patch flooring and existing ceiling.  
Latest Comment: 11/10/11-Preliminary work begun

Press Box Room: Press floor In progress  
**11-5025.00 Minor Renovations-Press Box** Project Manager: Rodebaugh, Randy  
Scope: Remove metal trim; construct two walls; tape/mud/paint walls in radio announcer's area; remove door in control room; tape/mud/paint exterior of control room; paint walls; install switching for lighting.  
Latest Comment: 9/15/11-Completed

Renewable Energy Center Room: BSW Closet In progress  
**12-5197.00 BSW Closet-Backflow Prev-REC** Project Manager: Updegraff, Dennis  
Scope: Install a backflow preventer in the BSW closet for the chemical feeder at the REC.  
Latest Comment: 11/10/11-Completed

Renewal Energy Center Room: Switchyard In progress  
**12-5215.00 Switchyard-Vermin Control-REC** Project Manager: Thomason, Todd  
Scope: Install vermin control on new 69K switchyard at the REC; purchase and install Hubbell GS567 Wildlife Guards circuit breakers; varmit shields; Lightning Arrester Guards.  
Latest Comment:

Robert G. Buzzard Hall Room: 1840,1842 In progress  
**10-4773.00 Rm.1840,1842-Renov.-Buzzard** Project Manager: Rodebaugh, Randy  
Scope: Remove walls of room 1840, making room 1842 into one large classroom; install electrical needs for Lap Tops: patch ceiling, walls and floor; run conduit, set boxes; pull wire, cable; wire devices; install breakres, install lighting; LANs, power; prime/paint entire room; relocate HVAC grille.  
Latest Comment: 10/20/11-Scheduled for Christmas break

Robert G. Buzzard Hall Room: 1712 In progress  
**11-4980.00 Rm.1712-Clg.Proj.-Buzzard Hall** Project Manager: Thomason, Todd  
Scope: Install ceiling mounted projector; projector screen; speakers; run cable; install LAN for projecotr; install cameras in room 1712 - Buzzard Hall: install raceway and receptacle for projector and computer; pull wire/cables; extend LAN; inst.mounting brackets, screen, cameras.  
Latest Comment:

Robert G. Buzzard Hall Room: CDL In progress  
**11-5064.00 CDL-Dish.Mach.-Circuit-Buzzard** Project Manager: Thomason, Todd  
Scope: Install new breaker and circuit for new dish machine: install breaker, pull wire and terminate.  
Latest Comment: 8/25/11-Completed

Robert G. Buzzard Hall Room: Fire Lines In progress  
**12-5163.00 Backflow Preventer-Buzzard** Project Manager: Updegraff, Dennis  
Scope: Replace double check valves on fire lines with RPZ Backflow Preventer at Robert G. Buzzard Hall: Remove double check & install new RPZ & piping; disconnect and extend greenfield.  
Latest Comment:

Security Room: Various In progress  
**12-5172.00 Rem.carpet,tile,inst.tile-UPD** Project Manager: Rodebaugh, Randy  
Scope: Disassemble furniture in rooms 1111, 1211, and 122. Remove carpet, tile and mastic in rooms 1111, 1211, 1221 and hallways 1100 and 1200. Lay new VCT tile in all rooms and two hallways. Reassemble furniture in rooms 1111, 1211, and 1221.  
Latest Comment: 11/10/11-Rec'd CO; tile ordered

Steam Plant Room: In progress  
**11-5108.00 Transfer Switch-Steam Plant** Project Manager: Thomason, Todd  
Scope: Install a new 1200 Amp transfer switch. Transfer switchis purchased. Interconnect buss in exist.switchgear in prep for removal; demo old 880 amp breaker & remove old 800 transfer switch; pull out feeds to panel 1-A and to switchgear; inst.new switch, rework conduits, pull & terminate all wire.  
Latest Comment: 10/27/11-Completed

Steam Plant, Thomas FS Room: Mech.Rms. In progress  
**11-5100.00 Compressors-Stm.Plnt,Thomas FS** Project Manager: Kistner, Ed  
Scope: Install new compressors and dyer at old steam plant and Thomas FS mechanical room. Compressor at Thomas will need to be run on a generator circuit. The new equip. is located in the FGD Bldg. The compressor and dryer at the Stm.Plnt. will be located at Boiler #4's old location. Thomas compressor shall sit ona 6" house keeping pad.  
Latest Comment: 11/10/11-Should finish steam plant, next week on to Thomas

Stevenson Room: 1 1/2 Floor. In progress  
**11-4933.00 1.5 Flrs-Flooring-Stevenson** Project Manager: Rodebaugh, Randy  
Scope: Abate ACM floor tile in all rooms and halls; purchase and install new VCT in BSW closets; purchase and install carpeting in all resident's rooms and hallways of one and one half floors at Stevenson Hall.  
Latest Comment: 9/29/11-Completed

Stevenson Hall Room: Four Floors In progress  
**10-4669.00 Four Floors-Flooring-Stevenson** Project Manager: Rodebaugh, Randy  
Scope: Abate ACM floor tile in all rooms and halls; purchase and install new VCT in BSW closets; purchase and install carpeting in all resident's rooms and hallways of four floors at Stevenson Hall.  
Latest Comment: 9/29/11-Completed

Stevenson Hall Room: Tower Dining In progress  
**11-4801.00 Tower Dining-Ovens-Stevenson** Project Manager: Thomason, Todd  
Scope: Purchase and install Blodgett Hv-100E double unit 3 phase 208VAC, in kitchen at Tower Dining, Stevenson Hall: run conduit, set boxes; pull wire; wire device; install breakers; install controls; plumb for oven.  
Latest Comment: 1/6/11-T cut in; still discussing location for pasta machine

Stevenson Hall Room: Kollektor In progress  
**11-4940.00 Kollektor-Emerg.Power-Steven.** Project Manager: Thomason, Todd  
Scope: Install emergency power to camera Kollektor: Install raceway, pull wire; install device; install breaker and terminate.  
Latest Comment: 11/3/11-Continguing

Stevenson Tower FS Room: Kitchen In progress  
**12-5204.00 FS-Steamers-Stevenson** Project Manager: Updegraff, Dennis  
Scope: Install two gas fired food steamers in Tower Dining and remove existing direct contact food steamer; remove steam lines to basement and cap; install gas, water and drain for steamers; install 120 v receptacle for gas oven, 2 circuits for steamer and gas grill.  
Latest Comment: 11/10/11-Elec's 80%, gas & water line above floor

Stevenson, Thomas Room: Dining rooms In progress  
**11-5065.00 TV Power-Stevenson, Thomas FS** Project Manager: Thomason, Todd  
Scope: Install power for new TVs in Stevenson Tower and Thomas Hall FS's, dining rooms.  
Latest Comment: 8/4/11-Completed

Student Rec Center Room: North Walls In progress  
**12-5132.00 Paint North Walls - SRC** Project Manager: Jacobs, Jason  
Scope: Paint north walls to match existing frost gray walls; north wall and stairwell walls.  
Latest Comment: 9/15/11-Completed

Student Rec Center Room: Lobby In progress  
**12-5143.00 Lobby-W.Wall-EIU Logo-SRC** Project Manager: Jacobs, Jason  
Scope: Paint an EIU Logo on west lobby wall; include the web site logo underneath.  
Latest Comment: 9/22/11-Almost completed

Student Rec Center Room: 2710 In progress  
**12-5173.00 Rm.2710-Smartboard-SRC** Project Manager: Thomason, Todd  
Scope: Install new Smartboard, bracket and cables at SRC Room 2710.  
Latest Comment:

Student Services Building Room: Exterior In progress  
**11-4995.00 Exterior - Painting - SSB** Project Manager: Jacobs, Jason  
Scope: Prep and paint exterior of SSB including: the two dormers; overhand/soffit; lintels on south side; windows on N/E/W sides outside of screens, plus lintels; six doors/three frames on south side; handrails N/A sides, fire escape on South side. Excludes windows on the north and south.  
Latest Comment: 10/27/11-Door installed, finishing trim work

Student Services Building Room: N.E.Stairs In progress  
**12-5207.00 N.E. Stairwell-Handrail-SSB** Project Manager: Rodebaugh, Randy  
Scope: Install a handrail at SSB in the NE stairwell leading from Financial Aid up to the director's office.  
Latest Comment:

Taylor & Lawson Halls Room: Switchgear In progress  
**12-5193.00 Temp.Gen.Hookup-Taylor, Lawson** Project Manager: Thomason, Todd  
Scope: Make provisions for the hook up of 400 kw portable generator to 800 amp EM panel located in the switchgear room in Taylor Hall basement: core drill and sleeve foundation.  
Latest Comment: 11/3/11-Waiting cables

Taylor Hall Room: In progress  
**11-4876.30 R&A Support-Sprink.Sys-Taylor** Project Manager: Rodebaugh, Randy  
Scope: Demo clgs, install new 2'x2', inst.new lts in halls,apts; wire dining room; renovate kitchens, laundries,new carpeting in Apts; add room to single bedroom unit; doors on mailroom; basement, dining room, main lobby, remove/replace VCT tile; install Wireless; patch/paint apts.;rem.paneling,add drywall;stain/seal doors; add.cabinets, recycling storage & bin; repair walls outside of shower rms; signage.  
Latest Comment: 9/29/11-Cabinets in Thomas; discussing location of corral

Taylor Hall Room: Shower Rms. In progress  
**11-4935.00 Renovate shower rms-Taylor** Project Manager: Updegraff, Dennis  
Scope: Demo existing shower room; relocate entry doors; install six new shower bases/stalls; replumb; new tile floors; new ceilings, lighting; install drywall, concrete board and hardware in one shower room. Demo four showers; install new shower bases, walls, floor tile, ceilings, lighting, in three shower rooms.  
Latest Comment: 11/10/11-Waterproofing, diagnosing problems, inst.toe rests on TBreak

Taylor Hall Room: Kollector In progress  
**11-4944.00 Kollector-Emerg.Power-Taylor** Project Manager: Thomason, Todd  
Scope: Install emergency power to camera Kollector: Install raceway, pull wire; install device; install breaker and terminate.  
Latest Comment: 11/10/11-Completed

Thomas Hall FS Room: FS In progress  
**12-5144.00 Inst.Ice Cream Well-Thomas FS** Project Manager: Updegraff, Dennis  
Scope: Install ice cream well in Thomas F.S.  
Latest Comment: 9/22/11-Completed

Thomas Hall North & South Room: Various In progress  
**09-4323.30 R&A Support - Thomas Hall N&S** Project Manager: Rodebaugh, Randy  
Scope: Demo clgs, install new 2'x2', inst.new lts in halls,apts; wire dining room; renovate  
kitchens, laundries in Apts; add room to single bedroom unit; doors on mailroom; basement  
remove/replace VCT tile; ceramic tile men's RR, tile on walls in bath hallways; patch/paint  
apts.;stain/seal doors.  
Latest Comment: 12/2/10-Completed

University Court Room: Pkg.Lot In progress  
**08-3908.10 Pkg.Lot-Improve-Design-U.Court** Project Manager: Hilligoss, Rex  
Scope: Design Services for University Court Parking Lot Improvements.  
Latest Comment:

University Court Room: Yorkshire In progress  
**10-4673.00 Yorkshire-Move Lt.Pole-U.Crt.** Project Manager: Thomason, Todd  
Scope: Demo existing light pole and junction box; install conduit and boxes to add to the existing  
conduit run and to move junction box; pull wire from other light pole to the relocated light  
pole; grounds to drill hole; carpenters to set and remove forms.  
Latest Comment: 10/6/11-Completed

University Court Room: Cooper-23 In progress  
**11-5079.00 Apt.23-Inst.Bedshaker-Cooper** Project Manager: Thomason, Todd  
Scope: Install strobe and connect receptacle for bedshaker in room 23; install raceway and wiring;  
purchase PAM relay & strobe, misc. materials. Bedshaker is not included in estimate.  
Latest Comment: 8/25/11-Completed

University Court Room: Fire Lines In progress  
**12-5160.00 Backflow Preventer-Univ.Crt.** Project Manager: Updegraff, Dennis  
Scope: Remove double check & install new RPZ backflow preventers & piping; disconnect & extend  
greenfield in Elliot, Bloomfield, Lancaster & Yorkshire. Remove double check & install new  
RPZ & piping; rework feeds to ltg., relocate ltg in Giffin, Saunders, Gabbard, Ringenberg,  
Office, Cooper, & Hampton.  
Latest Comment:

UPD, FPM Room: Parking lots In progress  
**11-5030.00 Parking, Drives - UPD & FPM** Project Manager: Hilligoss, Rex  
Scope: Provide 31 new parking spaces for Facilities Planning and Management, to help alleviate  
congestion in the fleet vehicle parking area. Install temporary asphalt paving at 7th  
Street entrance/exit to UPD parking lot to minimize sharp inclines.  
Latest Comment:

Various Room: Mech.Rms. Unstarted  
**07-3740.00 Var.Bldgs-Conrol.Comm.Connect.** Project Manager: Helmink, Karl  
Scope: Control-o-Tron Communications Connections.  
Latest Comment:

Various Room: In progress  
**11-4888.00 Misc.Masonry & Conc.-Housing** Project Manager: Craven, Jim  
Scope: Miscellaneous masonry and concrete as requested by Housing: various concrete, sidewalks,  
tuckpointing and assisting the Maintenance Mason as needed on Housing jobs.  
Latest Comment: 4/14/11-Working on west side of Pemberton Hall

Various - Campus Room: Various In progress  
**11-4835.00 Simplex Panels-Campus** Project Manager: Thomason, Todd  
Scope: Install Simplex Fire Panels with Emergency notification feature, install hallway speakers.  
Panels: Buzzard Hall, Coleman Hall, Lantz Building, McAfee, Booth Library: run conduit, set  
boxes; pull wire/cable; hook up systems.  
Latest Comment: 6/30/11-Will need to continue next FY

Various Buildings Room: Various In progress  
**10-4700.00 Misc.Support-ESCO III-Var.Bldg** Project Manager: Weber, Chad  
Scope: Misc. support for ESCO Phase III.  
Latest Comment: 11/4/10-EC removing reheat coils at dance studio

Various Buildings Room: Various Rms. In progress  
**10-4729.00 Clg.Proj.-Patch Cables-Campus** Project Manager: Thomason, Todd  
Scope: Run patch cables from each ceiling projector to the existing LAN drops, for Internet security of projectors, to 204 ceiling projectors located in various classrooms and various buildings. Attached is a spreadsheet indicating the locations of each ceiling projector.  
Latest Comment: 6/2/11-Almost completed

Various Buildings Room: Various In progress  
**12-5116.00 Var.Bldgs-Inst.Dampers-Campus** Project Manager: Kistner, Ed  
Scope: Install dampers that were ordered at fiscal year end. Locations include: Coleman West AHU-1; Coleman East AHU-1; Klehm Hall AHU2, AHU3; Physical Science AHU1, AHU2, AHU4, AHU5 and AHU6.  
Latest Comment:

Various Housing buildings Room: Various In progress  
**11-4963.00 Emergency Phones-Housing** Project Manager: Thomason, Todd  
Scope: Install community use phone in public areas of Residential buildings; Pemberton, Andrews, Lawson, Taylor, Thomas, Carman, Lincoln, Douglas, Stevenson, East Hall, Greek Court 1, 2, 3, 4, 5, 6, 7, 8; all University Court buildings. Purchase of phones not included in this work order.  
Latest Comment: